S
625.704
H3Pe
June3,1985

PLEASE RETURN

Montana State Library
3 0864 1006 6606 7

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

AUG 2 0 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH

June 3, 1985



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES
- Interstate
- Primary
- Secondary

INCORPORATED CITIES
- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU

IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Plans to Checker	3	50	Mar 3 1986
830	Hall East RS 512-1(1)0	PMS 1.9 Miles	Plans to Checker	6½	90	May 9 1985
804	Hall West RS 513-1(1)0	PMS 2.5 Miles	Plans to Checker	6½	90	May 9 1985
268	Mullan Road RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Plans to Checker	13½	52	Sept 17 1986
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	-	6	Jan 27 1987
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Final PIH	39	48	Dec 1 1987
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	52	86	Aug 1 1985
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	-	15	Feb 7 1986
528	Boulder & Flint Cr. BRF 19-2(5)49	Strs. & Apps	Final PIH	89½	88	June 7 1985
772	West of Dixon (Revais Cr.) BRF 6-1(28)105	Structure & App. 0.5 Miles	Final PIH	36½	6	Nov 13 1987
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	-	5	Jan 9 1987

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
	Perma - Dixon F 6-1(30)91	G,GS PMS 17.3 Miles	Planning Report	21½	5	July 1 1985
706	Missoula - Bonner IR 90-2(75)106	Conc. Surf. Rehab.	Prelim PIH	144	20	Aug 1 1985
632	Post Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	136	85	May 9 1985
602	Big Fork South & West FR 52-1(3)18	PMS 16.9 Miles	Prelim PIH	-	1	Aug 14 1985
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	48	49	June 12 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Design Planning Report	-	-	Aug 17 1986
860	Blue Bay North & South F 52-1(5)3	PMS 18.0 Miles	Final PIH	-	1	Dec 1 1987
873	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	-	45	Jan 5 1988
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	-	3	Sept 5 1989
522	Fisher River Bridge BRF 1-1(15)57	Structure & Apps. 0.6 Miles	Plan to Checker	12.5	89	June 7 1985
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	102	30	May 6 1986

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	172	20	Oct 22 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Planning Report	6½	5	June 20 1985
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	-	11	Nov 14 1989
861	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Final PIH	21	5	Sept 16 1986
880	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	-	1	Sept 19 1988
788	Marion West F 1-2(22)90	PMS & Widening 9.8 Miles	Design Planning Report	88	-	Sept 20 1985

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-85

PROJECT NO.: I-IG 90-1(61)27, U-889	CONTRACT AMOUNT: $ 7,446,868.84
PROJ. NAME: St. Regis E. & W.	CONTRACTOR: Washington Const. Co.
LENGTH: 6.8 Miles	FROM (town): Missoula, MT
COUNTY: Mineral	AWARD DATE: Jan. 30, 1984
CONTRACT TIME: 220 Working Days	DATE WORK STARTED: March 5, 1984
ORDER TO PROCEED DATE: 4-16-84	PROBABLE COMPLETION DATE: Aug 9, 1985
% COMPLETE: 78	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 61	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 15	NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: ________

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ________

EFFECTIVE OPENING DATE: ________

PROJECT MANAGER: James L. Cye	TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 9	ADDRESS: Star Route 472, St. Regis, MT 59866

GENERAL: Contractor placed 1" CBC on WB Sta. 497+00 – 529+00 & 570+00 – 589+00. Too much rain to process. EWO #3 completed. Items Complete by % are as follows: Prepare Detour = 100%; Clearing & Grubbing = 100%; Remove Guard Rail = 90%; Uncl. Excav. = 98%; Sub-Excav. = 100%; Sp. Borrow = 77%; Topsoil = 70%; Comp. Rm. [illegible] = 99%; Haul = 98%; Obliterate Roadway = 100%; 1" CBC = 69%; 3/4" CTS = 8%; Pl. Mix Bit Surf. = 27%; Pl. Mix Base = 44%; Class "DD" & "AC-DC" Conc. = 98%; Excav Culv. = 98%; All Drain Pipe = 98%; Bedding Material = 98%; Seeding & Fert. = 33%; Chain Link Fence = 24%; CB5W Fence = 16%; Farm Fence (F2W) = 100%; Farm Fence (F4W) = 32%; Conduit-Steel 1" Rigid: 100%

Survey crew on stkg. signs & [illegible]. 4-man on inspection

DISTRIBUTION. WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130 Msla.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 1, 1985

PROJECT NO.: IIG-90-1(61)27 U-10
CONTRACT AMOUNT: $ 762,627
PROJ. NAME: St. Regis E & W
CONTRACTOR: Pacemaker Industries
LENGTH: .2 mi
FROM (town): Spokane
COUNTY: Mineral
AWARD DATE: 7-6-84
CONTRACT TIME: 110 Days
DATE WORK STARTED: 8-16-84
ORDER TO PROCEED DATE: 4-30-84
PROBABLE COMPLETION DATE: 9-1-85
% COMPLETE: 23
NO. DAYS WORKED PER WEEK: 5-7
% TIME USED: 53
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 21
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: St. Regis

GENERAL: St. Regis River Br. Placed concrete in backwalls by dry batching. Deck Forms 99% Complete. Started tying deck rebar 5% Complete.
Clark Fork River. Forming of Truss Spans 90% Complete. Adjusting overhang jacks.
Approach Spans jack hammering on over hang.

Batch plant not acceptable as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: IR 90-1 (100) 64
PROJ. NAME: 2MI E OF TARKIO-E
LENGTH: 10.4 MILES
COUNTY: MISSOULA & MINERAL
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: 4-24-85
% COMPLETE: 1
% TIME USED: 4
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,446,644.60
CONTRACTOR: AMERICAN ASPHALT, INC
FROM (town): MISSOULA
AWARD DATE: 3-28-85
DATE WORK STARTED: 5-22-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 8
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GERALD TAHINA
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 722-4538
ADDRESS: ALBERTON, MONTANA

GENERAL: BEGAN CRUSHING PLANT MIX MATERIAL AND BEGAN CLEARING. NO OTHER WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1136

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/23/85

PROJECT NO.: IR 90-2(72)98
PROJ. NAME: MISSOULA EAST & WEST
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 123
ORDER TO PROCEED DATE:
% COMPLETE: 48 %
% TIME USED: 34 %
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: IDAHO CONST. CO.
FROM (town): TWIN FALLS, IDAHO
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: William C. MARRT
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 549-6491
ADDRESS: Dept. Of Highways
Missoula, MT.

GENERAL: PREPARING TO PLACE OVERLAYS @ STA 1136 and ET HALF @ STA 1287. Completed CLASS "A" REPAIR @ STA 219 and STA 241. Poto Milling is completed on all STRU EXCEPT STA 241 EB AND STA 113. END BENT REPAIR IS Complete thru the Concrete REMOVAL. THE CONTRACTOR IS REMOVING EXP JTS AND ENGAGED IN CLASS "A" REPAIR @ STA 241 WB.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: IR 90-3 (61)142
CONTRACT AMOUNT: $ 1,777,337.75
PROJ. NAME: Bearmouth-East & West
CONTRACTOR: Jim Gilman Exc.
LENGTH: 7.6 Miles
FROM (town): Butte Mont.
COUNTY: Granite
AWARD DATE: August 29, 1984
CONTRACT TIME: 60 Working Days
DATE WORK STARTED: Jan. 16, 1985
ORDER TO PROCEED DATE: Sept. 24, 1984
PROBABLE COMPLETION DATE: July 15, 1985
% COMPLETE: 10
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 40
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 288-3375
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: P.O. Box 264 Drummond,Mont. 59832

GENERAL: The Contractor is Putting down .15 overlay of Plant Mix Bitum. Surf. on the East Bound Lane. Sub-Contractor Lill Const. Company has removed the Concrete Median Barrier RXXX so the overlay can be placed in the Median. They are removing the Metal Median Rail and will replace it with Concrete Barrier.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: BRF 6-1(21)33
PROJ. NAME: Beaver Cr. Thompson Falls
LENGTH: —
COUNTY: Sanders
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 14
% TIME USED: 28
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,030,916.09
CONTRACTOR: COP Const. Co.
FROM (town): Billings
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W.J. Chezik
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE:
ADDRESS: Plains, Montana

GENERAL: Work during the past period consisted of placing Concrete for the shaft of Pier no. 2 and cap for Temporary Bent no. 1 — Drive piling for Bent no. 1, Pier no. 2, and Pier no. 3 of the temporary structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: HES 7-1(30)66
PROJ. NAME: Near Stevensville
LENGTH: NA
COUNTY: Ravalli
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 30
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 4-27-85

CONTRACT AMOUNT: $ 11185.60
CONTRACTOR: Christy Contracting Co.
FROM (town): Hamilton
AWARD DATE: 12-5-84
DATE WORK STARTED: 4-5-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-6-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 288-3875
ADDRESS:

GENERAL: The Final Estimate will be submitted to Helena on 5-31-85. This is the last report for this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-85

PROJECT NO.: F 7-2(9)92
PROJ. NAME: Widening & Overlay Brooks St
LENGTH: 1.501 Miles
COUNTY: Missoula
CONTRACT TIME: 120 Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 40
% TIME USED: 23
NO. MEN EMPLOYED: 35 to 50
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $1,465,260.40
CONTRACTOR: American Asphalt
FROM (town): Missoula
AWARD DATE: Jan. 21, 1985
DATE WORK STARTED: 3-22-85
PROBABLE COMPLETION DATE: 9-20-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 549-6491
ADDRESS: P.O. Box #7039
Missoula, Montana

GENERAL: The contractor has nearly completed grading, curb & gutter, conduit and drainage during the past month.

The contractor is working on paving and electrical portions of the project at this time. Progress has been good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 1, 1985

PROJECT NO.: F24-1(18)32
PROJ. NAME: CLEARWATER JCT. W. STA.
LENGTH: 7
COUNTY: MISSOULA
CONTRACT TIME: 115 W.D.
ORDER TO PROCEED DATE: 2-30-84
% COMPLETE: 100
% TIME USED: 83
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE: 5-28-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 5-17-85
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1-6

CONTRACT AMOUNT: $ 621,344.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA, MT
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-28-85
NO. DAYS WORKED PER WEEK: 1-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: PROJECT IS COMPLETE. PARTIAL ACCEPTANCE WAS MADE BY BEN MILLER ON 5-17-85.

PROJECT IS NOW WAITING ON COMPLETION CERTIFICATION BY DISTRICT CONST. SUPERVISOR

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-24-85

PROJECT NO.: BHF 24-2(1)49
PROJ. NAME: No. Fork Blackfoot R. BR.
LENGTH: 0.11 MILES
COUNTY: POWELL
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 76
% TIME USED: 52
NO. MEN EMPLOYED: 7-8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS
AWARD DATE: 10-5-84
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 8-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1-4

TELEPHONE: 549-6491 EXT 27
ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS COMPLETED THE LT. SIDE & HAS MOVED TRAFFIC ONTO IT. THEY ARE PREPARING TO REMOVE THE CURB ON THE RT. SIDE

THE SHOULDER WIDENING IS 75% COMPLETE

PROGRESS IS GOOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: MOIESE - SOUTH
LENGTH: 1.4 MILES
COUNTY: LAKE
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 3-4-85
% COMPLETE: 70
% TIME USED: 47
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 805,226.23
CONTRACTOR: GLENN REHBEIN EXCAVATING, INC.
FROM (town): LINO LAKES MN.
AWARD DATE: FEB 8, 1985
DATE WORK STARTED: MARCH 18, 1985
PROBABLE COMPLETION DATE: JULY, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. GREEN
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 406-246-3514
ADDRESS: GENERAL DELIVERY
DIXON, MT 59831

GENERAL: GLENN REHBEIN EXCAVATION COMPLETED PRIME & BLOTTER ON MAY 4, 1985. RAINBOW CONSTRUCTION COMPLETED THE FENCING ITEM ON MAY 17, 1985

BAY VIEW CONSTRUCTION HAS COMPLETED THE CURB AND CONVERT ITEMS.

ONE WAY SIGN HAS FINISHED THE GUARD RAIL.

REHBEIN IS SETTING UP THE HOT PLANT AND SHOULD BE COMPLETED WITH THIS ITEM BY THE END OF THE MONTH

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: RS 507-1(32)0
PROJ. NAME: ALBERTON - SOUTH
LENGTH: 1.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 721,712.55
CONTRACTOR: WESTERN MATERIALS
FROM (town): MISSOULA
AWARD DATE: 12-5-84
DATE WORK STARTED: 2-21-85
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: GERALD IRWIN
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHUNE: 722-4538
ADDRESS: ALBERTON, MONTANA

GENERAL: PLACING 1½" GRAVEL AND TRYING TO FINISH TO BUMPTOPS ON ENTIRE PROJECT. POURING CURB IN TOWN SECTION. PLACING FENCE ON ENTIRE PROJECT. SUB-GRADE IRON COMPLETE. ALL PIPE STEAM DRIVEN 100% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave.-Missoula
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-24-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $ 642 067.10
CONTRACTOR: Long Sons + Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 549-549[illegible]
ADDRESS: Missoula.

GENERAL: The contractor installed a sump and did some other work to correct a drainage problem behind the curb at 4 Seasons Subdiv. on Mount and Stevens.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

16

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28th

PROJECT NO.: RTF 1-2(25)123 RTF 1-1(20) 30 RTF 5-3(19) 113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: *

CONTRACTOR: Glenn Rehbein Exc.

LENGTH: 7.4 / 2.0 / 8.0

FROM (town): Lino Lakes, Minn.

COUNTY: Lincoln - Flathead

AWARD DATE: 4-30-85

CONTRACT TIME: Thru Sept 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE: 4-30-85

PROBABLE COMPLETION DATE: June 85

% COMPLETE: 85

NO. DAYS WORKED PER WEEK: 1

% TIME USED:

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 400
Kalispell, MT.

GENERAL: Seal & Cover is complete at Libby. The striping is also complete. The only remaining work is patching and cleanup for Libby.

* LaSalle Road - North of Kalispell
Libby North & South
Kalispell North

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

RTF 1-2(10)142
TOF 1-2(1)148.02

PROJECT NO.: F 65-1(2)0 — CONTRACT AMOUNT: $8485491.43

PROJ. NAME: M HORSE - W. GLACIER — CONTRACTOR: HILDE CONST. CO.

LENGTH: 10.4 mi. — FROM (town): GREAT FALLS

COUNTY: FLATHEAD — AWARD DATE:

CONTRACT TIME: 200 W.D. — DATE WORK STARTED: MAY 1, 1985

ORDER TO PROCEED DATE: 4/22/85 — PROBABLE COMPLETION DATE: July 1987

% COMPLETE: 0 — NO. DAYS WORKED PER WEEK: 5

% TIME USED: 10 — NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 23 — NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: EUGENE PREDALUE — TELEPHONE: 387-5050

NO. OF ENG. PERSONNEL EMPLOYED: 15 — ADDRESS: P.O. BOX 158
CORAM, MONTANA
59913

GENERAL: THE SUB-CONTRACTOR URECO HAS BEEN CLEARING & GRUBBING THE PAST PERIOD. THE ITEM IS APPROX. 50% COMPLETE.
HILDE CONSTRUCTION STARTED STRIPPING TOPSOIL ON MAY 28, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28th

PROJECT NO.: RTF 1-2(28)175 RTF 5-3(23)133

CONTRACT AMOUNT: $ 272,702.00

PROJ. NAME: Essex E&W/Olney South

CONTRACTOR: Riverside Contracting Inc.

LENGTH: 9.7/11.8

FROM (town): Plains, MT

COUNTY: Flathead

AWARD DATE: 4-3-85

CONTRACT TIME: by Sept. 1, 1985

DATE WORK STARTED: May 17, 1985

ORDER TO PROCEED DATE: 4-22-85

PROBABLE COMPLETION DATE: Sept 1, 1985

% COMPLETE:

NO. DAYS WORKED PER WEEK: 1

% TIME USED: -

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: Box 400
Kalispell, MT

GENERAL: Sub-contractor, Schellinger Const. has completed crushing at Olney. Contractor should begin at Olney June 1, 1985.

Sub-contractor should begin crushing at Essex in early June.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

19

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28th

PROJECT NO.: F52-1(2)0 F5-2(21)61 ;

PROJ. NAME: Polson N.W. ; Polson E.

LENGTH: 6.1 / 3.6

COUNTY: Lake

CONTRACT TIME: 90 w.d.

ORDER TO PROCEED DATE: -

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,406,213.65

CONTRACTOR: Rak Paving Inc.

FROM (town): Sandpoint Id

AWARD DATE: 4-26-85

DATE WORK STARTED: -

PROBABLE COMPLETION DATE: 10-85

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Kalberg

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell

GENERAL: No work anticipated till July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish W & S
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 5
% TIME USED: 32
NO. MEN EMPLOYED: 6 - 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED: May 3, 1985
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Sub Contractor, Schellinger Construction Co. began crushing on May 3, 1985. All Plant Mix Bit Surf Gr. B and Top Surf 3/4 In Gr. 2A is crushed with the contractor currently working on production of Open Graded Friction Course and Selected Surface 3 In Gr. 2 material. All crushing work will be complete by June 1. Prime Contractor figures he will begin paving on the project around the first of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/26/85

PROJECT NO.: F HES6-1(26)29
PROJ. NAME: T. Falls N&W
LENGTH: 16.8miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 99
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,707,943.20
CONTRACTOR: Glenn Rehbein Exc., Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: 5/25/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 2-5

TELEPHONE: 755-5717
ADDRESS: 5th. Ave. NE & MOntana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Contractor was shaping ditches, widening shoulders and general clean-up. (5/1/85 to 5/3/85)

Chip and seal was completed by the contractor from 5/20 to 5/23/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: F-HES 6-1(18)68*
PROJ. NAME: Plains-West
LENGTH: 7.0 Miles
COUNTY: Sanders
CONTRACT TIME: 90 Work Days
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,399,979.52
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: April 26, 1985
DATE WORK STARTED: -
PROBABLE COMPLETION DATE: Unknown
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell

GENERAL: No work on the project as yet. Survey crew has been staking areas of slope flattening and running centerline. Contractor will probably have a precon around the first of June.

* Includes Projects
RTF 6-1(29)10 Trout Creek-Northwest
~~RTF 36-1(2)5 Plains-North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28th

PROJECT NO.: HES 6-1(20)104 HES 4141(21) U-2

PROJ. NAME: Signing-Various Locations

LENGTH: -

COUNTY: Sanders - Lincoln

CONTRACT TIME: 20 w.d.

ORDER TO PROCEED DATE: May 28, 1985

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 17,100.00

CONTRACTOR: Harp Line Constructors Inc.

FROM (town): Kalispell, Mt.

AWARD DATE: 4-26-85

DATE WORK STARTED: -

PROBABLE COMPLETION DATE: 7-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Kalberg

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 755-5717

ADDRESS: Box 400
Kalispell Mt.

GENERAL: Contractor is waiting for materials to arrive, should begin in early June.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: F 38-1(5)4
PROJ. NAME: COL. FALLS-E & W
LENGTH: 4.3 Mi
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 95
% TIME USED: 93
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 387-5050
ADDRESS: P.O. BOX 158
CORAM, MONTANA
59913

GENERAL: THE PRIME CONTRACTOR STARTED PLANTING TREES ON MAY 22, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/26/85

PROJECT NO.: RS 548-1(5)4
PROJ. NAME: W. Reserve Dr.-N. Kal.
LENGTH: 1.7miles
COUNTY: Flathead
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 10/22/84
% COMPLETE: 35
% TIME USED: 36
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,249,387.36
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 9/28/84
DATE WORK STARTED: 4/15/85
PROBABLE COMPLETION DATE: 6/15/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 755-5717
ADDRESS: 5th. Ave NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Sidewalk operation began 5/16/85 and is in [redacted] progress. Storm drain is now 95% complete. Fill operation in construction area #1 [redacted] is 57% complete. [redacted] Subgrade operation in construction area #2 [redacted] is 85% complete. Culverts are now 60% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28th

PROJECT NO.: S.M.P 2799-85
PROJ. NAME: Maintenance Stkpiles
LENGTH: -
COUNTY: Flathead, Sanders, Lincoln
CONTRACT TIME: 63 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 175,120.00
CONTRACTOR: Peak Paving, Inc.
FROM (town): Sandpoint, Id.
AWARD DATE: 3-11-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Kalberg
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-3097
ADDRESS: Box 400
Kalispell MT.

GENERAL: No work has been started.
Contractor should begin crushing at Thompson Falls site by June 3.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3+ Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: BRF 1-1(23)45 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Libby Creek - Miller Creek DATE WORK STARTED: 1/7/85

LENGTH: 2000 Ft. Each ESTIMATED COMPLETION DATE: May 1985

DATE SUBMITTED TO DISTRICT: May 15, 1985

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-24-85

PROJECT NO.: F 24-1(14) 23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 6-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 90 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
278-1(4)0 Jackson Int. West	PMS Overlay & Widening	PIH	0	0	—
M 0299(4) U1 Anaconda Streets	Overlay, Grading & Drainage	FIN. DES.	8	100	4/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	0	0	—
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	FIN. DES.	0	100	4/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	145	40	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	84	30	1/87
M 0299(4) U2 Anaconda Streets	Reconstr., Sidewalk, Curb, Gutter & St. Dr.	PIH	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	PIH	45	15	1/86
F 49-1(4)2 Dillon - North	PMS Overlay & Widening	PIH	24	0	—
F 46-3(1)42 15 Mi. NE Wisdom NE	PMS Overlay & Slope Flattening	PIH	16	0	—

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	FIN. DES.	40	90	6/15/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	174.5	78	7/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	24	6	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	36	15	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	8	5	3/86

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/85

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMEROON-South
LENGTH: 11.5 miles
COUNTY: Madison
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 96
% TIME USED: 89
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte MT.
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt. 59715

GENERAL: This Project has been Completed except for Cover & Seal, final Stripping & Some Minor Bridge Cleanup. The Contractor is waiting for favorable weather To complete The work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 28 May 85

PROJECT NO.: I ID15-1(68)44 I ID15-1(52)46 U-3

PROJ. NAME: ~~Armstead North & South~~ Pipe Organ North & South

CONTRACT AMOUNT: $ 5,996,110.85

CONTRACTOR: J.J. Welcome Construction Co., Inc.

LENGTH: 7.1 Miles

FROM (town): Redmond, WA 98052

COUNTY: Beaverhead

AWARD DATE: 2-8-85

CONTRACT TIME: 180 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: Jun 86

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: 1 - Man in office checking notes, and general office work for Project. Engineering Crew referfencing Control throughout Project, plus staking culverts throughout Project. Layed out and Cross Sectioned borrow areas. Contractor getting paper work done for Project so he can get started.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO. RTI 15-1(74)74
RTF 29-1(11)57
RTI 90-5(46)256

CONTRACT AMOUNT: $ 1,244,151.00

PROJ. NAME: Apex-Glen, Pipestone Pass N & S
Sappington Jct.

CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 49.5 Miles

FROM (town): Plains, Montana

COUNTY: Silver Bow, Madison
Beaverhead, Jefferson

AWARD DATE: April 3, 1985

CONTRACT TIME: _____

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: 9/1/85

% COMPLETE: _____

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: Box 3068
Butte, Montana

GENERAL: Pre Con was held on May 10, 1985. Work has not begun on these projects yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/30/85

PROJECT NO.: I-IG 15-2(65)130
PROJ. NAME: Butte-North
LENGTH: 3.8
COUNTY: Silver Bow
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 9-1-86
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Work this period consisted of pre-construction staking. Centerline is 25% established & R/W Line is 40% established. Transit Notes & Grade Notes are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-85

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE: 7-26-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: AN EPOXY PATCH WILL BE APPLIED SOMETIME IN JULY '85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 5-29-85
% COMPLETE: 83
% TIME USED: 74
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: Dual Structures at Station 934+00.00: No work. Dual Structures at Station 1208+00.00: Placed Class BD Concrete for the northbound deck and did general cleanup of the work area. Percentages for items complete are as follows:Structure Excavation Type I 95%;Concrete Class AD 98%; Concrete Class BD 95%;Reinforcing Steel 100%;Reinforcing Steel-Epoxy Coated 95%;Structural Steel 100%;Protective Coat 90%;Bridge Survey Controls 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: I-15-3 (42) 150 U-3
PROJ. NAME: Bernice-Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 45
% TIME USED: 47
NO. MEN EMPLOYED: 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,569,729.92
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G. Bork
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 225-3962
ADDRESS: Basin, Mont.
Box 118

GENERAL: Blattner finishing & moving dirt from one end of the job to the other.
Sletten putting in Earthwall Lt. 1112± - 1134±.
Fisher crushing gravel in Grund pit.
O'Neill putting in pipe at various locations on the project.
Swan & Sons seeding where ever it is ready Hydro. & Drill.
Abcon drilling & shooting on rock cuts.
Sletten patching holes in PTW & Detour periodically.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: I15-3(42)150 U-3	CONTRACT AMOUNT: $2,700,000.00
PROJ. NAME: Bernice - Basin	CONTRACTOR: Sletten Construction Co.
LENGTH: 0.35 miles	FROM (town): Great Falls, Montana
COUNTY: Jefferson	AWARD DATE: April 30, 1984
CONTRACT TIME: 281 working days	DATE WORK STARTED: May 23, 1984
ORDER TO PROCEED DATE: 5-29-84	PROBABLE COMPLETION DATE: Nov. 1985
% COMPLETE: 65	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 47	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 30	NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe TELEPHONE: 225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: P.O. Box 118

Basin, Montana 59631

"STRUCTURES"

GENERAL: Structure Near Station 944+80: No work. Dual Structures at Station 944+80.00: Formed, placed and tied Reinforcing Steel and Concrete for the north and southbound Barrier Rail. Structure at Station 1083+54.00: No work. Structure at Station 1092+75.00: Placed all backwall and diaphragm Concrete for this structure. The contractor also, placed and tied deck Reinforcing Steel and is setting deck and screed machine grades and is planning on deck placement the first week ofJune. Dual Structures at Station 1110+25.50: Placed Abutment No. 1 S.B. Retaining Wall and stripped, finished, backfilled and removed Shoring and Cribs. He also, placed Abutment No. 3 N.B. Median Retaining Wall Concrete. Dual Structures at Station 1135+70.00: Backfilling Abutments No. 1 N.B. and @ S.B. and removing Abutment No. 1 N.B. Shoring and Cribs. He drove HP14 x 73 Service Pile for Bents No. 1 S.B. and 2 N.B. and formed, placed, and tied Abutments No. 1 N.B. and 2 S.B. crossbeams Reinforcing Steel and Conc.

continued page 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice - Basin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 281 working days
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 65
% TIME USED: 47
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 29, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: Nov. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

"STRUCTURES"

GENERAL: Dual Structures at Station 1159+50.00: No work. Structure at Station 59+41.50: No work. Dua l Structure at Station 1173+96.78: Formed, placed tied Reinforcing Steel and Class BD Concrete for Spans No. 3,4&5 M&S bound and approximately 220 feet of Barrier Rail. Percentages for items complete are as follows: Structure Excavation Type I 81%;Structure Excavation Type II 77%;HP14x73 Pile Furnish 81%;HP14x73 Pile Drive 83%;20" x ½" Pipe Pile Furnish 91%;20" x ½" Pipe Pile Drive 90%;Reinforcing Steel 66%;Reinforcing Steel-Epoxy Coated 59%;Class AD Concrete 72%;Class BD Concrete 62%;Seal Concrete 54%;Prestressed Beams Type IV 105' 40%;Prestressed Beams Type IV 95' 100%;Prestressed Beams Bulb-T's 50' 100%;Prestressed Beams Type I 50' 50%;Prestressed Beams Type I 35' 50%;Prestressed Beams Type A 60' 100%;Structural Steel 54%;Protective Coat 49%;Work Bridge 75%;Bridge Rail-Steel 100%;Abutment Removal 100%; Shoring and Cribs 75% and Bridge Survey Controls.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: I 15-3(43)193 / I 15-3(45)196

PROJ. NAME: ELK PARK - NORTH BOZEMAN - SOUTH

LENGTH: 7.8

COUNTY: JEFFERSON

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 7-30-84

% COMPLETE: 43

% TIME USED: 38.5

NO. MEN EMPLOYED: 150

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22

CONTRACTOR: WASHINGTON CONST. CO.

FROM (town): MISSOULA

AWARD DATE: 7-6-84

DATE WORK STARTED: 8-7-84

PROBABLE COMPLETION DATE: SEPT. 1986

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C.J. FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 494-5894

ADDRESS: P.O. BOX 3068 BUTTE
OFFICE ELK PARK

GENERAL: CONTRACTOR SHAPED, INSTALLED, CULVERTS, GRAVELED AND PLACED OILINERATORS ON THE RAILROAD GRADE FOR A 4 MILE DETOUR, OPEN TO TRAFFIC MAY 15, 1985. 5 SCRAPERS HOARING FROM 780± TO 882± ON BOTH LAMES 1-10 HR. SHIFT. 6 ROCK TRUCKS AND SHOVEL HOARING FROM 780± CUT AND HAULING TO FILL AT 720±, 2-10 HR SHIFTS 4 ROCK TRUCKS AND LOADER AT 732± CUT AND HAULING TO FILL AT 738± 2-10 HR SHIFTS. SCRAPER, CAT. AND PATROL FINISHING NB + SB LANES 464± TO 520± 1-10 HR. SHIFT. JOHN-BOY CONST. COMPLETED 144" AT 660± AND INSTALLED CULVERTS AT 677, 727, 725, 806 839, 885, 816. CASHILL ENGR. BEGAN TOPPING FROM 510± AN 830± TO 860±

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-85

PROJECT NO.: I 15-3 (43) 143
PROJ. NAME: Elk Park North (structures)
LENGTH: 0.015 Mi.
COUNTY: Jefferson
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22
CONTRACTOR: Washington Const. Co. (Prime)
Cop Const. Co. (Sub contractor)
FROM (town): Billings, Montana
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-23-84 (structures)
PROBABLE COMPLETION DATE: Sep't. 1985 (structures)
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 225-3788
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Elk Park Separation Sta. 517+00:
Formed, placed and tied Reinforcing Steel, and placed concrete in Bents NO. 1 and No. 4 footings and Bents No. 2 and No. 3 columns S.B. Forming, Bent No. 1 main wall and wingwalls S.B. Formed, placed and tied Reinforcing Steel, and placed concrete in Bents No. 1 and No. 4 footings and walls, and Bents No. 2 and No. 3 columns N.B. Forming, placing and tying Reinforcing Steel in Bents No. 2 and No. 3 crossbeams N.B.

m Percentages complete for the items: Class AD Concrete, 63%; Structural Steel, 28%; Bulb T Prestressed Beams 100%; Reinforcing Steel, 29%; Structure Excavation type 1, 85%; Furnish and Drive Treated Timber Piling, 100%; Test Piling, 100%; Prebore Holes, 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

41

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/30/85

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: Jefferson City N. & S.
LENGTH: 14.5 Miles
COUNTY: Jefferson
CONTRACT TIME: 100 W. D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100%
% TIME USED: 92%
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: 5/21/85

CONTRACT AMOUNT: $3,588,005.43
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT
AWARD DATE: 2/29/84
DATE WORK STARTED: 6/7/84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5/28/85
EFFECTIVE OPENING DATE: 10/26/84
PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Work this period consisted of applying 2nd coat of epoxy stripping paint, finish placing embankment-in-place on 10:1 slopes & reclamation work at surfacing pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 28 Mar 85

PROJECT NO.: HES 29-1(9)50

PROJ. NAME: North of Twin Bridges

LENGTH: 0.8 Miles

COUNTY: Madison

CONTRACT TIME: 20 WD

ORDER TO PROCEED DATE: 3-25-85

% COMPLETE: 97

% TIME USED: 15

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 53,711.60

CONTRACTOR: L.A. Construction

FROM (town): PO Box 1638, Havre, MT 59501

AWARD DATE: 3-11-85

DATE WORK STARTED: 3-8-85

PROBABLE COMPLETION DATE: 4-26-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Damrau

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 683-6290

ADDRESS: PO Box 1342

Dillon, MT 59725

GENERAL: Working on final quantity notes for Project, also received a memo from Preconstruction Bureau to initiate a work order to add chevron ~~XXXXXX~~ signing to Project waiting for contractor to come in an complete signing on Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: HES 46-2(1) 68
PROJ. NAME: East of Wise River
LENGTH: 1.3 miles
COUNTY: Beaverhead
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 97
% TIME USED: 74.3
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $51,756.60
CONTRACTOR: LA Constructions
FROM (town): Havre, MT.
AWARD DATE: Jan 3, 1985
DATE WORK STARTED: 4-25-85
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin Bruell
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 782-1797
ADDRESS: Butte

GENERAL: Contractor worked steady throughout the period. He has completed all work except for 2 signs and the seeding. He has requested to seal the project as of this week, if it is approved the project will be completed in a day or 2.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: F 47-1(1)0

PROJ. NAME: Anaconda-Warm Springs

LENGTH: 5.8 Miles

COUNTY: Deer Lodge

CONTRACT TIME: 60 Working Days

ORDER TO PROCEED DATE: _____

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ _____

CONTRACTOR: _____

FROM (town): _____

AWARD DATE: _____

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: J. Erickson

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3224

ADDRESS: Butte, Mont.

GENERAL: This contract to be let 5-30-85 Surveying thruout this period consisted of establishing center line, running offset line & cross-sections to determine deficient inslope areas. Layout is approximately 65% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 28 Mar 85

PROJECT NO.: [illegible] 19-1(2)[illegible]

CONTRACT AMOUNT: $ 897,903.15

PROJ. NAME: Dillon - Twin Bridges

CONTRACTOR: Baltrusch Construction Co., Inc.

LENGTH: 7.[illegible] Miles

FROM (town): Havre, MT 59501

COUNTY: Beaverhead - Madison

AWARD DATE: [illegible]-30-8[illegible]

CONTRACT TIME: 70 WD

DATE WORK STARTED: [illegible]-30-8[illegible]

ORDER TO PROCEED DATE: [illegible]-30-8[illegible]

PROBABLE COMPLETION DATE: Jun 85

% COMPLETE: 97

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 97

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: ________

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ________

EFFECTIVE OPENING DATE: ________

PROJECT MANAGER: Gaspara

TELEPHONE: 683-620[illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: PO Box 1312
Dillon, MT 59725

GENERAL: Engineering Crew set control points, and run centerline on Project for Cover and Seal Operations. Contractor screening Cover Material for Project, everything is set to Cover and Seal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/85

PROJECT NO.: F-HES 50-2(14)56
PROJ. NAME: GALLATIN CANYON
LENGTH: 6.3 Miles
COUNTY: GALLATIN
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 8
% TIME USED: 22
NO. MEN EMPLOYED: 31
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,265,183.25
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE
AWARD DATE: 3/11/85
DATE WORK STARTED: 5/20/85
PROBABLE COMPLETION DATE: 8/15/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 & 2
NO. HOURS PER SHIFT: 8 & 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt 59715

GENERAL: Baltrusch Const. began crushing & Stockpiling 3/4" CTS. 5/20/85 working 2, 8 Hour Shifts. Completed 3/4 CTS 5/24/85 & Began Crushing 3/4 Pl. Mix Aggr. 5/28/85.
ONE WAY Sign began working on raising Guardrail 5/20/85 working 1, 12 Hr Shift.
ABCON Began work 5/20/85 installing & Moving Traffic Control devises.
L.A. Construction began work on Fill Areas, Shoulder work & Placing 3/4" CTS on Shoulders 5/28/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/85

PROJECT NO.: E BRF 59-1(3)7
PROJ. NAME: Clyde Park So
LENGTH: 7.2 mi
COUNTY: Park
CONTRACT TIME: 160
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 95
% TIME USED: 100
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,947,956.45
CONTRACTOR: Gilman Exc
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 15, 1983
PROBABLE COMPLETION DATE: June 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 586-9562
ADDRESS: Box 1110
Bzn, Mt 59715

GENERAL: All work is complete with the exception of the chip and seal. Work will continue when weather permits

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-85

PROJECT NO.: HES 69-1(1)11
PROJ. NAME: No. OF WHITEHALL
LENGTH: 0.28 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 4-23-85

CONTRACT AMOUNT: $ 79,284.00
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-8-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-23-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 5-16-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: Whitehall ~ Cardwell
LENGTH: 8.208 Miles
COUNTY: Jefferson
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 7-9-84
% COMPLETE: 73
% TIME USED: 81
NO. MEN EMPLOYED: 23
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15
CONTRACTOR: Hilde Constr. Co, Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 494-3224
ADDRESS: Butte, Mont.

GENERAL: Gravel Surfacing completed on 5-23-85. Primed all Dynamic Compaction areas on 5-24-85 and Paving operations resumed on 5-28-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov 30, 1985

PROJECT NO.: IR 90-3(45)257
PROJ. NAME: Cromwell - East
LENGTH: 7.2 Miles
COUNTY: Jefferson
CONTRACT TIME: 95 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99
% TIME USED: 41
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,938,907.35
CONTRACTOR: Hilger Constr. Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 12-14-84
DATE WORK STARTED: 3-26-85
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 494-3224
ADDRESS: Butte, Mont.

GENERAL: Open Graded Friction Course completed on 5-8-85
Temporary Center-Line striping completed on 5-9-85
It is anticipated that the first application of the epoxy striping will be completed by 6-3-85 and the second application completed 7-3-85. This will complete the required work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: RS 278-1(3) 43
PROJ. NAME: Jackson - North
LENGTH: 7.3 miles
COUNTY: Beaverhead
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: May 28, 1985
% COMPLETE: 0.6%
% TIME USED: 0.0
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,565,687.30
CONTRACTOR: Rehbein Excav. Inc.
FROM (town): Lino Lakes, Minn
AWARD DATE: April 26, 1985
DATE WORK STARTED: May 28, 1985
PROBABLE COMPLETION DATE: Nov. 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irv Broell
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 689-3234
ADDRESS: Wisdom, MT

GENERAL: Contractor began stripping on 5-28-85 but rain kept the whole dirt operation from going, on 5-29 the entire operation started but was rained out before noon. Snow on 5-30 - shut all down until next week. Culverts were worked on 5-28 & 5-29.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-85

PROJECT NO.: ARS 287-1(1)4
PROJ. NAME: S.W. OF 3 FORKS
LENGTH: 0 MI.
COUNTY: GALLATIN
CONTRACT TIME: 15 W.D.
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 100
% TIME USED: 53
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 5-9-85

CONTRACT AMOUNT: $ 12,917.25
CONTRACTOR: BRUMMER CONST.
FROM (town): CHINOOK, MT.
AWARD DATE: 4-3-85
DATE WORK STARTED: 4-29-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-23-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: BOZEMAN, MT.

GENERAL: FINAL DATA WILL BE SUBMITTED TO HELENA ON 6-3-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/30/85

PROJECT NO.: M 1807 (4)
PROJ. NAME: East Park St. Butte
LENGTH: 0.43 Miles
COUNTY: Silver Bow
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 64
% TIME USED: 40
NO. MEN EMPLOYED: 26
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $605,594.50
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, MT
AWARD DATE: 10/31/84
DATE WORK STARTED: 11/19/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Work complete this month as follows: Grading 100%, Concrete C&D - Light Bases - 100%, Retaining Walls 100%, Storm Sewer 95%, Curb & Gutter 98%, Sidewalk 50%, 1½" CBC 100%, ¾" CTS 88%, Conduit for Street Lighting 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1985

PROJECT NO.: SMP 2099-85
PROJ. NAME: MAINT. STOCKPILES
LENGTH:
COUNTY:
CONTRACT TIME: 146 W. DAYS
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 10
% TIME USED: 12
NO. MEN EMPLOYED: 4 to 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,470.00
CONTRACTOR: WEST VALLEY CONST. CO.
FROM (town): ANACONDA
AWARD DATE: 3-11-85
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: 8 30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 222-8199
ADDRESS: 1122 WEST FRONT
LIVINGSTON, MT 59047

GENERAL: Contractor started crushing & stockpiling 1/2" CTS GR 4-A at the Jefferson County site Near Boulder on 5-9-85. Working 5 days/week & 8 to 9 hrs/day. Had 2½ days down time due to a burned out motor. Expect to have the 15000 TON (plan) crushed out by 5-30-85. The contractor then plans to move into the Broadwater County site near Townsend.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: M 5809(3) & M 5809(4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Mont. Ave & Custer Ave.
CONTRACTOR: Maronick Construction Co., Inc.
LENGTH: 0.3 miles
FROM (town): East Helena, Montana
COUNTY: Lewis and Clark
AWARD DATE: July 27,1984
CONTRACT TIME: 30 working days
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: Aug. 27, 1984
PROBABLE COMPLETION DATE: June 15, 1985
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 88
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: 2701 Prospect
Helena, Mt. 59620

GENERAL: The project is near completion. The contrctor is shut down and waiting for the State Maintenance to patch and overlay the roadway on Montana Avenue before we place the striping, and adjust water valves, etc.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: M 5815 (3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 miles
COUNTY: Lewis and Clark
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 4-15-85
% COMPLETE: 30%
% TIME USED: 30%
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick Construction Co., Inc.
FROM (town): East Helena, Montana
AWARD DATE: September 28, 1984
DATE WORK STARTED: January 16, 1985
PROBABLE COMPLETION DATE: August 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect
Helena, Mt. 59620

GENERAL: The prime contractor has erected the Reinforced Earth Wall and is preparing to place a coping on the top of the wall. Abcon Construction is erecting the concrete retaining wall at the Sunset Apartments and is 80% complete. Branning Construction is placing water services, sewer lines, and manholes thru out the project and is 80% complete. Excess material is being hauled a away from the project. Progress has been good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BR 9016 (6)
PROJ. NAME: BR. REPLACE & APP. E OF CENTRAL PARK
LENGTH: 0.017 MILES
COUNTY: GALLATIN
CONTRACT TIME: 65 W.D
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 13
% TIME USED: 18
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: JERRY R BRANUM
NO. OF ENG. PERSONNEL EMPLOYED: 2

CONTRACT AMOUNT: $ 153,296.10
CONTRACTOR: FLYNN CO. INC.
FROM (town): BILLINGS
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: MAY 9, 1985
PROBABLE COMPLETION DATE: AUG. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 222-8199
ADDRESS: PO. BOX 1110
BOZEMAN

GENERAL: CONTRACTOR FLYNN CO. INC OF BILLINGS MT. STARTED WORK ON THE PROJECT MAY 9, 1985. WORK DURING THE PERIOD CONSISTED OF REMOVING THE OLD CONCRETE ABUTMENT AT BENT NO. 1, DRIVING STEEL PIPE PILES AT BENT NO. 2 & TREATED TIMBER PILES AT BENT NO. 1. CONCRETE CLASS DD WAS PLACED FOR THE CAP OF BENT NO. 2.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: BR 9025(6) DATE SURVEY AUTHORIZED: 1/3/85

PROJ. NAME: TEN MILE CREEK and McHUGH LANE DATE WORK STARTED: No CREW

LENGTH: ---- ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____ DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: WARM SPRINGS CREEK DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: NA

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: BRS 422-1(1)0 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MADISON COUNTY DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: NA

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: PS 540-1(13)2542 DATE SURVEY AUTHORIZED: 2/6/85

PROJ. NAME: East River Road DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: BRF 23-1(13)50 DATE SURVEY AUTHORIZED: 4/10/1985

PROJ. NAME: Jefferson River Bridge DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: RS 11-1(11)47 DATE SURVEY AUTHORIZED: 7/10/84

PROJ. NAME: Slide Correction South of Livingston DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: RS 235-1(1)2 DATE SURVEY AUTHORIZED: No Request to date

PROJ. NAME: E Valley - Center Drive DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: FR 3-4(9)99 DATE SURVEY AUTHORIZED: 4/23/85

PROJ. NAME: THREE FORKS NORTH DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: F 55-1(4)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: WHITEHALL - SOUTH DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: RS 279-1 (2) 16 DATE SURVEY AUTHORIZED: Oct. 16, 1984

PROJ. NAME: Canyon Creek-Wilborn DATE WORK STARTED: Dec. 3, 1984

LENGTH: 6 miles ESTIMATED COMPLETION DATE: 7-1-85

DATE SUBMITTED TO DISTRICT: May 1985

PROJECT MANAGER: A. G. Reather TELEPHONE: 444-6326

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1985

PROJECT NO.: IR 90-7(52)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: MISSION I'chg - EAST DATE WORK STARTED: 10-12-84

LENGTH: 11.8 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. SITTON TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

NO WORK ON THIS PROJECT THIS PERIOD

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 30, 1985

PROJECT NO.: I-90-7(49)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale - West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SITTON TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 5 to 6 % COMPLETE: _____

Pre Const. staking done 391± to 450 & 500± to 670±

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: F-90-3(17)41 DATE SURVEY AUTHORIZED: 3-7-85

PROJ. NAME: Big Sky N.O. & Jct. DATE WORK STARTED: 4-8-85

LENGTH: 14 Miles ESTIMATED COMPLETION DATE: 6-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dick Nicol TELEPHONE: 585-5004

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 98 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: IR15-2(52)126 DATE SURVEY AUTHORIZED: 2/14/85

PROJ. NAME: Butte Urban Fence Rehab DATE WORK STARTED: _____

LENGTH: 2.5 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hugh Dougherty TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-30-85

PROJECT NO.: IR 15-2(49)124 DATE SURVEY AUTHORIZED: 2-6-85

PROJ. NAME: Butte West & South DATE WORK STARTED: _____

LENGTH: 8.4 M.I. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irvin Broell TELEPHONE: _____

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: I-15-1(51) 114 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Pipe Organ North (50 Sec) DATE WORK STARTED: 3-18-85
R" Line

LENGTH: 1 mi ± Bridge Loc. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: May 30, 1985

PROJECT MANAGER: Iru Bruell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/31/85

PROJECT NO.: F 12-1(1) 0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: West Yellowstone-East DATE WORK STARTED: 12/3/84

LENGTH: 8.7 mi ESTIMATED COMPLETION DATE: 7/1/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Final Design	0	97	11-15-85
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	104	23	11-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	12-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	64	93	9-16-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	144	96	6-28-85
RS 552-1( )0 Sunburst-East	Gravel Surface	Final P.I.H.	16	1	4-30-86
F 24-4( )117 Simms-West	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	48	12	3-12-87
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	152	30	11-26-85
FR 57-1( )1 Belt-East	PMBS Overlay P.I.H.	Final P.I.H.	136	20	1-30-86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: ER15-4(61)229
PROJ. NAME: Augusta Int. -North
LENGTH: 18.9 Miles
COUNTY: Lewis & Clark - Cascade
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 100%
% TIME USED: 95%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 4/24/85

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4/24/85
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: Dept of Highways
Great Falls

GENERAL: 1 engineer engaged in preparing the ~~mon~~ Final Estimate. The Final Estimate & Supporting Data was submitted to the Great Falls District OFFICE on 5-17-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1985

PROJECT NO.: IR 15-5(79)291
PROJ. NAME: VAUGHN - NORTH
LENGTH: 10.1 MILES
COUNTY: CASCADE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 4
% TIME USED: 18
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,990,289.20
CONTRACTOR: AMERICAN ASPHALT, INC.
FROM (town): MISSOULA, MT
AWARD DATE: 4-3-85
DATE WORK STARTED: 5-8-85
PROBABLE COMPLETION DATE: 9-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9/10 Hrs

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-6

TELEPHONE: 727 4350
ADDRESS: Great Falls, MT

GENERAL: WORK BEGAN ON MAY 8, 1985 WITH SUB CONTRACTOR SCHELLINGER CONSTRUCTION CO PRODUCING GR B PL MIX AGGREGATE. PRODUCTION IS APPROXIMATELY 70% COMPLETE. DBE/WBE SUB CONTRACTOR ALPINE ASPHALT INSTALLING CONSTRUCTION SIGNING. INITIAL HORIZONTAL LINE CONTROL ESTABLISHED THRU OUT PROJECT. CONTRACTOR ANTICIPATES BEGINNING EXCAVATION, FABRIC INSTALLATION AND SOME PRE-LEVEL WORK STARTING THE WEEK OF JUNE 3, 1985.
STATE FORCES HAS COMPLETED ALL WORK ON ADJUSTMENT OF BRIDGE DECKS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: IR 15-5(80)257
PROJ. NAME: Cascade - Ulm
LENGTH: 13.9 Miles
COUNTY: Cascade
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5/28/85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,392,305.45
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 10/15/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: The Pre-Construction Conference was held 5-17-85.
Work is expected to begin about 7-15-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/3/85

PROJECT NO.: IR 15-7(21)323
CONTRACT AMOUNT: $ 3,587,986.71
PROJ. NAME: Brady N & S
CONTRACTOR: Sletten Const.
LENGTH: 11.6 miles
FROM (town): Gt. Falls, Mt.
COUNTY: Teton & Pondera
AWARD DATE: July 6, 84
CONTRACT TIME: 120 WD + 16
DATE WORK STARTED: July 30, 84
ORDER TO PROCEED DATE: July 30, 84
PROBABLE COMPLETION DATE: July 85
% COMPLETE: 73
NO. DAYS WORKED PER WEEK: 5 to 6
% TIME USED: 62
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 45
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Daniel Black
TELEPHONE: 278-7931
NO. OF ENG. PERSONNEL EMPLOYED: 17
ADDRESS: P.O. Box 1301
Conrad, Mt. 59474

GENERAL: Sletten Const. started Producing System "A" Plant Mix on May 14th. The placement of gravel surfacing is 98% complete. The placement of impervious construction fabric was completed May 10th and the stabilization fabric was completed on May 11th. Applied the Asphalt Rubber Membrane on May 22nd. Started Sawing the Pavement Joints on April 29th and completed on May 8th. Started the placement of the oil retentive interlayer on May 29th. Paving of the 3 mile Rebuild Section, Sta. 2112+44.4 to 2276+12.5 has been stopped. The gravel sub-base is not remaining stable under heavy traffic. The pavement laid is not holding up under traffic. Helena Lab and construction Bureau have been notified.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: I. R. 15-7(22) 334
PROJ. NAME: Conrad-North & South
LENGTH: 9.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 4%
% TIME USED: 20%
NO. MEN EMPLOYED: 3-7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,237,568.50
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT.
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 24, 1985
PROBABLE COMPLETION DATE: Aug. 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: Sub-contractor Rainbow Construction started raising the Approach Slabs on the subject project on April 30, 1985 and completed raising said slabs on May 22, 1985. Rainbow is currently grouting in the lift holes and plans to be done by May 31, 1985. Contractor plans to began roto-mill and plant mix operations as soon as he is done on the Brady project. Sub-contractor Faust Construction is presently crushing and stockpiling aggregate for the plant mix at the plant site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

SEAL & COVER PROJECTS:
RTF 1-6(8)342, Rudyard - South, 12.6 miles, Hill Co.
RTF 1-7(6)414, Zurich - Harlem, 7.3 miles, Blaine Co. DISTRICT: Great Falls
RTF 1-8(8)446, Dodson - West, 7.5 miles, Phillips Co.
RTF 1-8(9)492, Saco - West, 7.2 miles, Phillips Co.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: See above
PROJ. NAME:
LENGTH:
COUNTY:
CONTRACT TIME: Cal. date 8-31-85
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $532,986.48
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre
AWARD DATE: 4-3-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Trefz
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 265-6871
ADDRESS: P.O. Box 592
Havre, Montana

GENERAL: a subcontractor, Abcon Inc., plans on erecting signs on Thurs. 5-29-85. The prime contractor plans to begin seal & chip operations Mon. 6-10-85 on the Saco-West project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: F-BHF 1-3(8) 209
CONTRACT AMOUNT: $4,559,597.04
PROJ. NAME: Two Med. Bridge E&W
CONTRACTOR: Sletten Const. Co.
LENGTH: 4.0 Miles
FROM (town): Great Falls
COUNTY: Glacier
AWARD DATE: March 11, 1985
CONTRACT TIME: 150 w/d
DATE WORK STARTED: April 16, 1985
ORDER TO PROCEED DATE: April 16, 1985
PROBABLE COMPLETION DATE: June 30, 1986
% COMPLETE: 7
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 7
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 26
NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Brown
TELEPHONE: 338-2610
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: P.O. Box 1199
Browning, Mt. 59417

GENERAL: Progress to date consists of placing drill shafts Bent No. 9 permanent bridge, Inter. Bent Shafts for temporary bridge and getting Bent No 7, 8 & 9 ready so the Two spans can be jacked up as soon as the temporary bridge is in place. The temporary bridge estimated to arrive about June 1st
Exc. removed from cut on Rt side in area of the Temporary Detour at east bridge end.
Some cross drain pipe installed where away from P.I.W. Fencing about 20% completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

RTF 9-1(2)0

PROJECT NO.: RTF 80-1(1)26 & RTF 80-1(3)0 CONTRACT AMOUNT: $ 654,583

PROJ. NAME: Bowmans Corner N. & S. & Ft. Benton S.E. CONTRACTOR: Baltrusch Const Co; Inc.

LENGTH: 49.7 Miles FROM (town): Havre, Mt.

COUNTY: Lewis & Clark, Meagher Cascade & Chouteau AWARD DATE: April 3 1985

CONTRACT TIME: Comp Date 9/1/85 DATE WORK STARTED: April 29, 1985

ORDER TO PROCEED DATE: 6/1/85 PROBABLE COMPLETION DATE: 8/31/85

% COMPLETE: 20 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10-15 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Smith & G. Enderson TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 2 Part time ADDRESS: Dept of Highways Great Falls

GENERAL: Helena Sand & Gravel producing 1/2" Cover Mat'l for project RTF 9-1(2)0. This will be completed on or about MAY 31, 1985.

Naseth Redi-Mix of Ft. Benton producing 3/8" Cover Mat'l For project RTF 80-1(3)0.

Springs Redi-Mix of White Sulpher Springs is expected to start producing 1/2" Cover Mat'l on or about 6-5-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 ~ Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/3/85

PROJECT NO.: F-HES 1-4(7),280
PROJ. NAME: SHELBY - EAST
LENGTH: 11.8 MILES
COUNTY: TOOLE
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: APRIL 16, 85
% COMPLETE: 0
% TIME USED: 30
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,533,691.50
CONTRACTOR: Meyer Const.
FROM (town): Billings, Mt.
AWARD DATE: 12/6/84
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: Aug. 85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANIEL C. BLACK
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7231
ADDRESS: P.O Box 1301
Conrad, MT. 59425

GENERAL:

NO WORK STARTED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-Northeast
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 30
% TIME USED: 28
NO. MEN EMPLOYED: 38-65
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED: March 27, 1985
PROBABLE COMPLETION DATE: May 31, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Hilde Construction Co., Inc.: Worked double 9 hr. shifts until May 21st. When they went back to 1-9 hr. shift engaged in embankment work through out the project. The 9 hr. day shift constructed detours and removed wood structures at station 258+70, 185+25, 32+00 and 116+67. Installed multiplate pipe at station 258+70 and lowered Missile Cable at Station 45+28. Began moving in crusher equipment on May 23rd.

Ros-Mar Construction Co. (Subcontractor): 5 men working 9 hr. shifts installing fence through the project. Completed the fencing that can be installed at this time on May 10th and left the job.

Martinez Construction Co. (Subcontractor): 5-7 employees working 9 hr. shifts installing pipe through out the project.

Stahly Engineering Associates (Subcontractor): Began setting subgrade blue tops on May 22nd with 3 men working 9+ hr. shifts.
Engineering personnel engaged in office work, staking pipe and inspection work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: F-HES 24-3(11)83
PROJ. NAME: Rogers Pass-West
LENGTH: 8.1 Miles
COUNTY: Lewis & Clark
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, MT. 59403

GENERAL: Project to be let to contract on May 30, 1985.
Engineer crew engaged in running offset centerline.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: RTF 40-2 (5)91
PROJ. NAME: Belt East & West
LENGTH: 10.6 Miles
COUNTY: Cascade
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 3%
% TIME USED: 11%
NO. MEN EMPLOYED: 20-25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,280,583.45
CONTRACTOR: Sletten Const. Co., Inc.
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: 4/29/85
PROBABLE COMPLETION DATE: 9/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 6-9

TELEPHONE: 727-4350 798-4319
ADDRESS: GT. FALLS Belt

GENERAL: Sub Contractor S&K installing drain and approach culvert extensions. Culvert work is expected to be complete by June 7, 1985. Began Grading operations on 5-22-85, slope layback & Fill slope Flattening Sta. 530+00 to 620+00.

Sub Contractor Swan & Sons engaged in constructing F&M Farm Fence throughout the project. This item Completed on 5-24-85

Sub Contractor Faust Const Co. engaged in Screening & stockpiling 3" Select surfacing.

It is expected sub-Cut & backfill work will commence about 6-10-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

80

CMS-14

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1985

PROJECT NO.: MBP 60-2(17)95
PROJ. NAME: PAINTING-WARDEN BRIDGE
LENGTH: 0.00 MILES
COUNTY: CASCADE COUNTY
~~CONTRACT TIME~~ COMPLETE BY 10-15-85
ORDER TO PROCEED DATE: -----
% COMPLETE: 28
% TIME USED: 17
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 119,300.00
CONTRACTOR: RAINBOW PAINTING CO.
FROM (town): GREAT FALLS, MT
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-30-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727 4350
ADDRESS: GT FALLS, MT

GENERAL: CONTRACTOR EMPLYING 5 MEN, WORKING 1-10 HR SHIFT, 5 DAYS PER WEEK. WORK CONSISTS OF CLEANING, SPOT COATING & PRIME COAT ON 4TH SPAN OVER RIVER. CLEANING IS IN PROGRESS ON OTHER SPANS EAST OF THE RIVER. THE FIRST THREE SPANS OVER THE RIVER ARE 95% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

81

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: R. S. 218-1(2) 9
PROJ. NAME: Sollid Road-Conrad East
LENGTH: 9.8 miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 55 %
% TIME USED: 40%
NO. MEN EMPLOYED: 2-25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,010,924.93
CONTRACTOR: Baltrusch Construction
FROM (town): Havre, MT.
AWARD DATE: Dec. 5, 1984
DATE WORK STARTED: April 22, 1985
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 5-11

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The contractor began plant mix operations on May 20, 1985 and is 40% complete at this time. He is currently crushing the chips for the seal and cover operation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: RS 432-2(1)40
PROJ. NAME: Rudyard-South
LENGTH: 6.006 miles
COUNTY: Hill
CONTRACT TIME: 60 days
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 730,133.60
CONTRACTOR: American Asphalt Inc
FROM (town): Missoula
AWARD DATE: 4-3-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Trefts
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, Montana

GENERAL: a pre-construction conference was held at the District office in Great Falls on 4-30-85. Per special provisions No. 2, the contract time is suspended until the required reclamation plan have been finalized. The air quality permits have been issued.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: R. S. 534-1(1) 0
PROJ. NAME: Secondary Signing
LENGTH: 26.7 miles
COUNTY: Pondera
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 17%
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 6,140.60
CONTRACTOR: L. A. Construction
FROM (town): Havre, MT.
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 18, 1985
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 4-29-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: May 2, 1985
EFFECTIVE OPENING DATE: 4-29-85
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: Final estimate and supporting data submitted to the District Office on May 17, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38TH ST & 2ND AVE NO
LENGTH: 0.00 MILES
COUNTY: CASCADE
CONTRACT TIME: 60 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: LIVESAY TRAFFIC MAINTENANCE, INC.
FROM (town): GREAT FALLS, MT
AWARD DATE: 10-31-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-15-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 727 4350
ADDRESS: GT FALLS, MT

GENERAL: NO WORK BY THE CONTRACTOR ON THE PROJECT TO DATE. NOTIFIED BY CONTRACTOR THAT POLES WERE TO BE SHIPPED BY UNION METAL FROM MUSKOGEE, OKLA ON MAY 17, 1985. ANTICIPATE DELIVERY THE FIRST WEEK OF JUNE, 1985. CONTRACTOR ANTICIPATES BEGINNING WORK ON JUNE 24, 1985.

ALL CONSTRUCTION LAYOUT COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

85

DISTRICT: 3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: BHM 5710(3)
PROJ. NAME: ANRR-O-PASS-HAVRE
LENGTH: 0.2 miles
COUNTY: Hill
CONTRACT TIME: 220 (c/o)
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 55
% TIME USED: 31
NO. MEN EMPLOYED: 4-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,560,292.61
CONTRACTOR: Martel Construction Inc.
FROM (town): Bozeman, Mt. 59715
AWARD DATE: July 27, 1984
DATE WORK STARTED: 9-18-84
PROBABLE COMPLETION DATE: 12-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Steen
NO. OF ENG. PERSONNEL EMPLOYED: 2-3
TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: Span #1 thur #14 T. T. Stringers in place and deck forming in progress. Span #15 thur Span #20 structual steel girders set in place. Span 21 thur span #31 are T. T. caps set; T.T. Stringer are being set.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: RS 0005 (64)
PROJ. NAME: Liberty Co Signs
LENGTH: 20.7
COUNTY: Liberty
CONTRACT TIME: 40 days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 38%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 5-17-85

CONTRACT AMOUNT: $12,309.00
CONTRACTOR: Brummer Const.
FROM (town): Chinook
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-15-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, Montana

GENERAL: The final estimate is 10% complete with one man working on it. The estimated submittal date to the District office in Great Falls is Fri. 6-14-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: S.M.P. 0799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: ----------
COUNTY: Various
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 10%
% TIME USED: 9%
NO. MEN EMPLOYED: 5-8
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 474,700.00
CONTRACTOR: Konitz Contracting
FROM (town): Lewistown, MT.
AWARD DATE: March 11, 1985
DATE WORK STARTED: May 20, 1985
PROBABLE COMPLETION DATE: Aug. 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2-4

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: Sub-contractor United Materials of Great Falls began work on the Emerson Jct. stockpile on May 20, 1985. Konitz is presently awaiting archaelogical permits and completion of work on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: M-5708(4) DATE SURVEY AUTHORIZED: 2-6-85

PROJ. NAME: 5th Ave-10th St DATE WORK STARTED: ~~4-29-85~~ 5-7-85

LENGTH: NA ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gary Steen TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: M-5701(2) DATE SURVEY AUTHORIZED: 2-6-85

PROJ. NAME: 3Rd Ave-2nd St DATE WORK STARTED: 4-29-85

LENGTH: N-A. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gary Steen TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY @29, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SOUTH ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: ??????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

???? WORK SUSPENDED INDEFINITELY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1985

PROJECT NO.: RR 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH(NO SECT) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: ????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

???? PENDING OUTCOME OF CONDEMNATION HEARING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1985

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH(MID SECT) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 MILES ESTIMATED COMPLETION DATE: ?????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 50%

?????? PENDING AVAILABILITY OF DOH LAND SURVEYOR TO RE-ESTABLISH SECTION CORNERS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: RS 236-2(3)65 DATE SURVEY AUTHORIZED: 4-12-85

PROJ. NAME: Big Sandy-South DATE WORK STARTED: 3-18-85

LENGTH: 11.8 miles ESTIMATED COMPLETION DATE: 9-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Trefz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 20%

The engineering crew completed centerline and a portion of the RW line. Started running levels. Triangle Tele. Co. is moving underground telephone cables.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 29, 1985

PROJECT NO.: RS 228-2(5)30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 MI SO FT BENTON - SO DATE WORK STARTED: 1-15-85

LENGTH: 10.0 MILES ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0@ % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms-West DATE WORK STARTED: October 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 5/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 97

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: RTF-HES 10-3(7)91 DATE SURVEY AUTHORIZED: 1-14-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 3-21-85

LENGTH: 13.6 miles ESTIMATED COMPLETION DATE: 6-7-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 90%

The centerline, levels, RW line and roadway staking is 100% complete. Drainage pipe layout and office work remain.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 3, 1985

PROJECT NO.: RF 24-3(7)76 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Rogers Pass-East DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: July 1, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: F10-3(3)110 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: US 2 - South DATE WORK STARTED: 4-30-85

LENGTH: 1.8 miles ESTIMATED COMPLETION DATE: 6-14-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Trefz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 30%

The centerline, RW line, levels and roadway staking are 100% complete. Cross section approaches and office work remain.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: F1-6(6)379 DATE SURVEY AUTHORIZED: 5-6-83

PROJ. NAME: Havre - weigh station DATE WORK STARTED: 5-26-83

LENGTH: N.A. ESTIMATED COMPLETION DATE: 6-21-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gary Steen TELEPHONE: 453-8297 / 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 Sidney - North Dakota Line	GR., Gravel, PMS and Structure	Final Design		70%	12/1/85
F 2-1(8)46 Fallon Co. Line E. & W.	PMS Overlay	VE Team Recommendation		20%	10/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.		10%	11/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.		5%	12/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Final Design	4	70%	12/1/85
F 1-8(6)500 Saco - East	PMS Overlay & Widen	Prelim. P.I.H.		5%	3/1/86
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	9/1/86
RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	10/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Major Widen	Final Const. Limits	16	40%	11/1/86
Rs 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.	52	5%	12/1/86
F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	12/1/86
BRf 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.	12	5%	6/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay - Major Widen & STRS.	Review Survey Notes		0%	10/1/87
M 5008(1) Sar. Ave. & Allard St. - Gdv.	G., GS., PMS., STM-SWR & S-Walk	Prelim. P.I.H.	151	5%	7/1/90

TOTAL = 235 Hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: SEVEN SEAL Projects
PROJ. NAME: VARIOUS Counties
LENGTH: 103.3 MILES
COUNTY: SIX Counties
CONTRACT TIME: Completed BY 9-1-85
ORDER TO PROCEED DATE: 4-22-85
% COMPLETE: 2
% TIME USED:
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,396,076.00
CONTRACTOR: BALTRUSCH Constr. Co. INC.
FROM (town): HAVRE, MT
AWARD DATE: APRIL 3 1985
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 654-1786
ADDRESS: Box 176
Dodson, MT. 59524

GENERAL: SubContractor BEGAN PRODUCING AND STOCKPILING 1/2" COVER MATERIAL FOR RTF 42-2(1)20 McCONE COUNTY PROJECT ON 5-9-85 AND PLANS TO FINISH Crushing 5-31-85.
BALTRUSCH PLANS TO APPLY THE SEAL & COVER ON THIS PROJECT STARTING 6-3-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: IR000B(5)&F000B(11) CONTRACT AMOUNT: $1,023,152.00
PROJ. NAME: Weigh Scale Replacement CONTRACTOR: Morgen & Oswood
LENGTH: — FROM (town): Great Falls, MT.
COUNTY: Various Counties AWARD DATE: 11-5-84
CONTRACT TIME: 132 W.D. DATE WORK STARTED: 4-1-85
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 9-30-85
% COMPLETE: 20 NO. DAYS WORKED PER WEEK: 5 to 6
% TIME USED: 20 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12 NO. HOURS PER SHIFT: 8 to 12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Glendive, MT. 59330

GENERAL: The following work has been done by the Prime Contractor and (SIX) Sub-Contractor's. The Wibaux (E.B.) & (W.B.) Site's, are Complete thru the placement of the approach & departure slabs. Circle site - the new scale pit & tunnel is finished and backfilled, work on slabs is in progress. Broadus site - work is in progress on the new scale pit & Tunnel. Forsyth (E.B.) site - The demolition Crew is removing the old scale pit & tunnel at the present time and plan on moving to the Harlowton site next. Will start there about June 3, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: RTF-HES 1-10 (14) 648
CONTRACT AMOUNT: $ 1,013,125
PROJ. NAME: Bainville-West
CONTRACTOR: Portable Pavers
LENGTH: 8.3 Miles
FROM (town): Miles City
COUNTY: Roosevelt
AWARD DATE: February 8, 1985
CONTRACT TIME: 80 WD
DATE WORK STARTED:
ORDER TO PROCEED DATE: April 16, 1985
PROBABLE COMPLETION DATE: Sept. 1, 1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 1
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. Assessment of contract time began on May 28. No word from the contractor as to when work will begin or any request for a pre-construction conference. Survey crew assisting on construction layout of Savage-Crane project and worked only 2 days on this project, which is now 70% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-85

PROJECT NO.: RTF 20-2(3)33
PROJ. NAME: SAVAGE-CRANE
LENGTH: 9.0
COUNTY: Richland
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 365-3877
ADDRESS: Glendive Montana 59330

GENERAL: A total of 2746.5 ~~man hours~~ manhours have been used to date. Of this total 760 hours spent on inspection of Utilities moves. The remaining hours was spent on running R/W and slope stake for construction which is estimated to be 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 4130 Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-85

PROJECT NO.: FQF 20-2(6)52 SIDney - FAIRVIEW

PROJ. NAME: UTILITIES

LENGTH: 11.1 miles

COUNTY: Richland

CONTRACT TIME: — N/A

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ N/A

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H Kelly

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-~~[illegible]~~ 2877

ADDRESS: Glendive

GENERAL: ~~[illegible]~~ Yellowstone Electric has not started.
MDU. ELECTRIC is 100% complete
MDU. GAS 95% complete with probable
Completion by 5-31-85

Telephone is estimated 60% complete
with estimated Completion July 31, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

100

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: HTF-BUF 23-2 (5) 47
PROJ. NAME: Antelope-N & S
LENGTH: 5.4 Miles
COUNTY: Sheridan
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 7-15-86
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Approval to begin on construction layout received from Helena off. Five February 14, 1985. One man working up grade, line, and transit notes. construction layout will begin as soon as field personnel are available. Tentative letting date is July 86.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

101

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: F 22-3 (1) 81
PROJ. NAME: Culbertson-North
LENGTH: 7.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 6
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,060,641
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. Assessment of contract time began on May 20. Sub-contractor has advised that his plans now are to move into the pit, for the purpose of aggregate production, toward the end of June. Construction layout remains at 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: F 23-1(6)1 M 8001(3)
PROJ. NAME: ~~Main & Haynes Leighton Blvd.~~ Miles City Miles City
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/19/84
% COMPLETE: 97
% TIME USED: 91
NO. MEN EMPLOYED: 28 (average)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,802,849.26
CONTRACTOR: Holm - Sutherland
FROM (town): Billings, MT.
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE: 6/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, MT. 59301

GENERAL: Work during the past period consisted of street excavation, aggregate surfacing, paving, sidewalks, curbing, top-soiling, electrical work, striping, signing and seeding.

Portable Pavers, sub-contractor, resumed work 5/9/85 and completed paving 5-16-85, Colstrip Ready Mix, sub-contractor, completed their work on 5/8/85, Harold Bishop & Sons, sub-contractor, completed curbing on 5/12/85 and Ace Electric, sub-contractor, completed their work on 5/13/85.

Mark Rite Lines, sub-contractor, began striping 5/20/85 and One Way Signs Construction, sub-contractor, began work on 5/21/85.

Except for striping, signing and cleanup all other items are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BRF 23-2(7)81
PROJ. NAME: SE. OF BROADUS
LENGTH: 1.0 MILE
COUNTY: POWDER RIVER
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 63
% TIME USED: 24
NO. MEN EMPLOYED: 16 AVE.
ACTUAL COMPLETION DATE: ~
CONTRACT AMOUNT: $2,378,094
CONTRACTOR: COP CONSTR. CO.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 9-28-84
DATE WORK STARTED: 11-5-84
PROBABLE COMPLETION DATE: 9-13-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 (BRIDGE) & 9 (GRADING)
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JOE L. SCHNEIDT
TELEPHONE: 436-2935
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: BROADUS, MONTANA

GENERAL: GRADING - BYRON'S CONSTR. REMOVED & STK'PILED 4297 STA'S. OF OLD BITUM. MAT., REMOVED APPX. 30,000 YD.^{3} OF UNCL-EXC., REMOVED P.T.W. APPX. 23,000 YD.^{3}, HAULED APPX. 40,000 YD.^{3} OF UNCL-BORROW TO CONSTRUCT EMB. BETWEEN STA'S. 30+50 & 58+90, REMOVED APPX. 150 YD.^{3} OF CULVERT EXC., REMOVED 860 LN. FT. OF REMOVE GUARD RAIL. (NOTE: THE ABOVE QUANTITIES ARE TOTALS TO DATE)

BRIDGE - THE STRUCTURE IS COMPLETE THRU THE BRIDGE DECK FORMS & THE DECK IS SCHEDULED TO BE PLACED THE 1ST WEEK IN JUNE. ITEMS & PERCENT COMPLETE ARE: UNCL-EXC. 78%, OLD BITUM. MAT. 81%, REMOVE P.T.W. 89%, UNCL-BORROW 82%, CULVERT EXC. 36%, REMOVE GUARD RAIL 46%, 1" & 3/4" AGG. 100% CRUSHED & STOCK-PILED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: IR94-3(35)115
PROJ. NAME: HATHAWAY EAST & WEST
LENGTH: 14.2 Miles
COUNTY: Rosebud & Custer
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 59%
% TIME USED: 24%
NO. MEN EMPLOYED: 41
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS, MONTANA
AWARD DATE: DECEMBER 10, 1984
DATE WORK STARTED: MARCH 1, 1985
PROBABLE COMPLETION DATE: JULY, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Stechmayer
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: Dept. of HIGHWAYS

GENERAL: PROGRESS during the period has been good. 70,350 SQUARE YARDS were milled making a total of 100,650 SQUARE YARDS OR 100% complete. 49,390 tons of PLANT MIX GR.B was placed making a total of 56,090 OR 100% complete. Shoulder Recycle to begin about JUNE 3, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/28/05

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/05
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: 2 TO 15
ACTUAL COMPLETION DATE: 5/23/05

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEVERLY GEN. CONST. INC.
FROM (town): EDMOND, WA
AWARD DATE: 3/31/03
DATE WORK STARTED: 5/16/03
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5/23/05
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: ALL ITEMS WERE COMPLETED 5/23/05.

FINAL IS 80% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/28/85

PROJECT NO.: ER9Y-X(37)155
PROJ. NAME: PRAIRIE CO. LINE-W
LENGTH: 8.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 4
% TIME USED: 12
NO. MEN EMPLOYED: 4 & 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,087,511.30
CONTRACTOR: PORTABLE PAVERS INC.
FROM (town): MILES CITY, MT.
AWARD DATE: 1/3/85
DATE WORK STARTED: 3/20/85
PROBABLE COMPLETION DATE: 8/16/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 232-1093
ADDRESS: DEPT OF HWYS
MILES CITY, MT.

GENERAL: PRIME CONTRACTOR WORKED 3 DAYS PLACING SURF. IN EB LANE DIGOUT IN SCIDE CONNECTION AREA. GRADING SUB-CONTR. WORKED 7 DAYS ON SCIDE CONNECTIONS. SURF. SUB-CONTR. SETTING UP FOR CRUSHING OPERATIONS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

107

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-85

PROJECT NO.: RS 201-2(3)33
PROJ. NAME: Pressville - Fairview
LENGTH: 6.1
COUNTY: Richland
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 25%
% TIME USED: 50%
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,001,338.52
CONTRACTOR: Prince Inc.
FROM (town): Forsyth, Montana
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: Oct 17, 1984
PROBABLE COMPLETION DATE: Aug 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 365-2877
ADDRESS: Glendive Montana
P.O Box 890 59330

GENERAL: Prime contractor is hauling base gravel and laying it. A Total of 8,630 Tons hauled to date with 2.5 miles being laid.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 23, 1985

PROJECT NO.: CS 342-1(4)43 CONTRACT AMOUNT: $ 1,333,300.90

PROJ. NAME: LORING NO.-CANADIAN LINE CONTRACTOR: GENN REHBEIN EXC. INC.

LENGTH: 10.9 MILES FROM (town): LAKE LAKES, MN.

COUNTY: PHILLIPS AWARD DATE: JULY 27, 1984

CONTRACT TIME: 90 W.D. DATE WORK STARTED: SEPT. 17, 1984

ORDER TO PROCEED DATE: E-27-84 PROBABLE COMPLETION DATE: 06-15-85

% COMPLETE: 95 NO. DAYS WORKED PER WEEK: 6

% TIME USED: 67 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 39 TO 1 NO. HOURS PER SHIFT: VARIOUS

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DIRKOBLE TELEPHONE: 654-1486

NO. OF ENG. PERSONNEL EMPLOYED: 7 ADDRESS: BOX 176
DIDSON, MT. 59524

GENERAL: CONTRACTOR COMPLETED THE PLANT MIX OPERATION ON 5-22, STARTED APPLYING SEAL AND COVER MATERIAL THE FOLLOWING DAY AND COMPLETED ON 5-24-85.
SUBCONTRACTOR ONE WAY SIGN AND CONSTR. PLAN TO MOVE IN 6-3-85 AND INSTALL THE GUARD RAIL, SIGNS AND APPLY THE PAVEMENT MARKINGS.
ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF GUARD RAIL, SIGNS & PAVEMENT MARKINGS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-85

PROJECT NO.: RS 245-1(3)0
PROJ. NAME: JORDAN N.W
LENGTH: 15.0
COUNTY: Garfield
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: April 16, 84
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros Contractors
FROM (town): Victor Montana
AWARD DATE: Feb 29 1984
DATE WORK STARTED: April 18, 84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877
ADDRESS: Glendive Montana 59330

GENERAL: This Project is Complete except for minor cleanup & determination by the County whether the approach at the hot plant site can remain in Place.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31-1985

PROJECT NO.: RS 344-1(4)15
PROJ. NAME: Froid West
LENGTH: 7.5 Miles
COUNTY: Roosevelt
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: _____
ADDRESS: _____

GENERAL: Slope staking is 100% complete & notes have been computed by Helena. Project is scheduled for the June letting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: BRS 469-1(3) 2
PROJ. NAME: Snowden Bridge
LENGTH: 2.884 miles
COUNTY: McKenzie-Williams-N.D.
CONTRACT TIME: 512 Cal. days
ORDER TO PROCEED DATE: 2-13-84
% COMPLETE: 98
% TIME USED: 85
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co.
FROM (town): Black River Falls, Wisconsin
AWARD DATE: 2-2-84
DATE WORK STARTED: 3-12-84
PROBABLE COMPLETION DATE: 8-4-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walt Peterson, P.E. TELEPHONE: 572-4329 (Project)
NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Prime Contractor's work Consisted of Completing the deck forming operations, placing and tieing all the deck reinforcing steal. Poured 665 SY. of deck on 5-9-85. took about 11 hours, the tining did not pull any rock up, and the grooves looked like they were machined. Poured the last half of deck on 5-21-85 at about 60-70 yards per hour and the deck was tined as good as the first half. The grading portion is 100% Complete Lump sum items are 75% Complete and Misc. Structure items are 50% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

112

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: SMP 1099-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Sheridan, Roosevlet, Daniels
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 161,156
CONTRACTOR: Eckart Construction
FROM (town): Miles City
AWARD DATE: March 11, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 12, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: The contractor has made application for Air Quality Control permits and Reclamation Plan as per Special Provision #2 of the contract and time assessment has not begun pending their approval. Have yet to receive a request for a pre-construction conference.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 28, 1985

PROJECT NO.: SMP 1799-85
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Garfield, Petroleum, Fallon and Custer
CONTRACT TIME: 109 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $674,495.00
CONTRACTOR: Baltrusch Constr. Co,
FROM (town): Havre, Mt. 59501
AWARD DATE: 3-28-85
DATE WORK STARTED: N/A
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Kuester
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 365-5296
ADDRESS: Glendive

GENERAL: The Pre-Construction Conference was held on April 19, 1985 in the Malta Constr. office.

The Contractor has not submitted a work schedule, awaiting approval of the air quality Permit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-85

PROJECT NO.: SMP 4399-83
CONTRACT AMOUNT: $291,171.00
PROJ. NAME: Maint. stockpiles
CONTRACTOR: Eckart Const.
LENGTH: N/A
FROM (town): Miles City
COUNTY: Richland, Roosevelt, Valley, Phillips
AWARD DATE: Nov. 30-1984
CONTRACT TIME: 68+4 = 72
DATE WORK STARTED: 3-20-84
ORDER TO PROCEED DATE: 12-19-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 90
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 8-16-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Navakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: The 3/8" Cover Mat'l stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Thompson Creek Bridge DATE WORK STARTED: 1-7-85

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: July 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Steehmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: RS 516-1(1)14 & RS 517-1(1)0 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: COALRIDGE - WEST & COALRIDGE - NES DATE WORK STARTED: _____

LENGTH: 13.1 MILES ESTIMATED COMPLETION DATE: 11/19/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/17/84

PROJ. NAME: N.E. OF MILDRED (CABIN CREEK) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 7/22/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: RS 438-1(4)0 DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA - NORTH DATE WORK STARTED: _____

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 2/17/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: ES 323-1(6) 0 DATE SURVEY AUTHORIZED: 4/4/85

PROJ. NAME: EKALAKA - SOUTH DATE WORK STARTED: _____

LENGTH: 8.2 MILES ESTIMATED COMPLETION DATE: 4/30/87

DATE SUBMITTED TO DISTRICT: 5/28/87

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BRS 320-2(1)5 DATE SURVEY AUTHORIZED: 3/1/85

PROJ. NAME: O'FALLON CREEK (S.W. ISMAY) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 4/30/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBION (LITTLE MISSOURI RIVER) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 9/4/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE - NORTH DATE WORK STARTED: _____

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 2/17/87

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: _____

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 11/6/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - EAST DATE WORK STARTED: _____

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: 7/22/87

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: IR 94-4(40)128 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MILES CITY-WEST DATE WORK STARTED: _____

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 11/26/85

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: IR 94-3(37)104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT. - EAST DATE WORK STARTED: 5/20/85

LENGTH: 11.3 MILES ESTIMATED COMPLETION DATE: 10/24/85

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: A. ANDERSON TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 30 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: F 57-6(2)280 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: CIRCLE - EAST DATE WORK STARTED: _____

LENGTH: 17.1 MILES ESTIMATED COMPLETION DATE: 4/15/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-28-85

PROJECT NO.: F62-2(7)37 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Sidney - ~~Intercity~~ North West DATE WORK STARTED: 2-6-85

LENGTH: 1.4 miles ESTIMATED COMPLETION DATE: 5-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: N. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 6 to 1 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: F 37-3(2)69 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: ASHLAND - EAST DATE WORK STARTED: _____

LENGTH: 7.8 MILES ESTIMATED COMPLETION DATE: 12/20/85

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEL 2.6 MI. W. OF SIDNEY DATE WORK STARTED: _____

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 3/21/86

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLOW - N.W. OF FORSYTH DATE WORK STARTED: _____

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/30/85

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: FZ-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO LINE - EAST & WEST DATE WORK STARTED: 4/1/85

LENGTH: 24.0 MILES ESTIMATED COMPLETION DATE: 9/27/85

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR. - E. OF BROCKTON DATE WORK STARTED: _____

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/9/85

DATE SUBMITTED TO DISTRICT: 5/28/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: F-K 1-9(11)546 DATE SURVEY AUTHORIZED: 2-7-85

PROJ. NAME: NASHUA - WEST DATE WORK STARTED: 2-4-85

LENGTH: 8.4 MILES ESTIMATED COMPLETION DATE: 1-31-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUELCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: EC

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: TONGUE RIVER BRIDGE DATE WORK STARTED: _____

LENGTH: 0.3 Miles ESTIMATED COMPLETION DATE: July 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
*	RS 302-1 (2) 0 RIMROCK ROAD - MOLT	RECONSTRUCTION G, GS, PMS	PUBLIC HEARING	40	2	5-88
*	M 6910-1 (1) 0 LAUREL - 1ST AVENUE	UPGRADING PMS OVERLAY	FINAL P.I.H.	0	40	10-85
+	F 4-2 (5) 54 LAUREL - MOSSMAIN	UPGRADING PMS OVERLAY	PRE-P.I.H.	32	1	10-85
++	F 16-2 (3) 29 KLEIN - SOUTH	UPGRADING PMS OVERLAY	PRE-P.I.H.	24	1	1-86
+++	F 63-2 (2) 19 JUDITH GAP - MOORE	UPGRADING WIDEN, PMS OVERLAY, STR.	PRE-P.I.H.	40	2	4-87
	RS 306-1 (3) 2 COLUMBUS - NORTH	RECONSTRUCTION G,GS, PMS, STR.	PRE-P.I.H.	8	0	4-88
	RS 308-1 (6) 9 E. OF BEARCREEK - BELFRY	RECONSTRUCTION/UPGRADING G,WIDEN, GS, PMS	FINAL P.I.H.	88	44	12-87
*	RS 500-2 (2) 19 MOSBY - SOUTH	RECONSTRUCTION G, GS	PRE-P.I.H.	0	6	4-89
	F 14-3 (3) 108 SHAWMUT - WEST	UPGRADING WIDEN, PMS OVERLAY	FINAL	32	100	SUBMITTED TO HELENA 5-15-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* - ADDITIONAL SURVEY DATA REQUIRED.
\+ - FIELD SURVEY DATA RECEIVED 5-23-85
++ - FIELD SURVEY DATA RECEIVED 5-9-85
+++ - FIELD SURVEY DATA RECEIVED 5-4-85

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30,1985

PROJECT NO.: RTF 57-3(11)88 FHES 57-3(16)97

PROJ. NAME: 5Mi.East of Lewistown East ~~Grassrange-West~~

LENGTH: 14.9 Miles

COUNTY: FERGUS

CONTRACT TIME: ~~90 Working Days~~

ORDER TO PROCEED DATE: 4/29/85

% COMPLETE: 20%

% TIME USED: 16%

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,790,151.70

CONTRACTOR: Glenn Rehbein Excavating,Inc.

FROM (town): Plains,Montana

AWARD DATE: April 3,1985

DATE WORK STARTED: 4/23/85

PROBABLE COMPLETION DATE: 8/1/85

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ~~PASSOW~~

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: ~~###~~ 538-8731

ADDRESS: P.O. Box 491
Lewistown Montana

GENERAL: ~~L.A. Construction(SubContr.) 98% of the embankment has been moved~~ on the ~~Grassrange-West~~ project and 25% placed on the East of ~~Lewistowm~~ project Operation and equipment remains the same, 1 to 2 pipe crews have been installing pipe extentions on both projects. Each crew had 2 men,backhoe and a hand ~~tmaper~~ tamper. They are 75% complete.

Riverside Contracting(SubContr.) They began removing the shoulder material and placing 1½" CBC on 5/20/85 2#14 patrols are cutting the asphalt,removing the material,processing and laying the gravel along the shoulders. 5 to 6 belly dump trucks are hauling the gravel.

Konitz Contracting(SubContr.) Crushed and stockpiled the 1½" CBC. With a second crusher ~~they~~ are making and stockpiling the plant mix material. ~~They~~ now are setting the first crusher up to crush cover material.

Glen Rehbein has been furnishing the traffic control for the whole project. 2 to 6 people are assigned to the projeet.for quality control. Slope staking is complete,with minor staking as needed. Survey crew is assigned to staking other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

127 A

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: RS 000S(68) Signs
RS 000S(69) Signs

CONTRACT AMOUNT: $ 18,829.50

PROJ. NAME: Signing Fergus&J.Basin Co

CONTRACTOR: L.A. Construction

LENGTH: 68.7 Miles

FROM (town): Havre, Montana

COUNTY: Fergus & Judith Basin Counties

AWARD DATE: March 11, 1985

CONTRACT TIME: 30 Working Days

DATE WORK STARTED: 5/7/85

ORDER TO PROCEED DATE: 4/16/85

PROBABLE COMPLETION DATE: 5/31/85

% COMPLETE: 99%

NO. DAYS WORKED PER WEEK: 4

% TIME USED: 99%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 10-12

ACTUAL COMPLETION DATE: 5/29/85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Passow

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: A 2 man crew moved equipment and materials to Lewistown 5/6/85 and began setting sign posts 5/7/85 on Rte 551 North of Geyser. They completed setting posts 5/16/85 on Rte 236 North of Winifred. They began placing signs on Rte 551 on 5/20/85 and completed placing signs 5/29/85 on Rte 236 North of Winifred. Most Work was accomplished with a 3 man crew, a bobcat loader and several pickups with trailers.

1-engineer person has been assigned to the project for Quality Control.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

1278

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: F-57-3(09)121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus-Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 97%
% TIME USED: 86%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30, 1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
~~Lewistown, Mt. 59457~~

GENERAL: Testing of sealant material indicated that the material would not meet the require specications. The final out come has not yet been determined. Seal and Cover operation has been delayed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

127 C

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: F-HES 57-3(15)67
PROJ. NAME: Moore-Lewistown
LENGTH: 14.1 Miles
COUNTY: Fergus
CONTRACT TIME: 90 working Days
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: R. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Contract to be let May 30, 1985
A 5 man engineering crew began staking on the project May 20, 1985.
They have 20% of the project staked.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

127-D

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-85

PROJECT NO.: IR 90-7(53)377
PROJ. NAME: GREYCLIFF E. & W.
LENGTH: 4.7 MILES
COUNTY: SWEETGRASS
CONTRACT TIME: 25 CAL. DAYS
ORDER TO PROCEED DATE: _____
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $1,998,481.57
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 4-5-85
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: R. CHARLTON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138 (932-4609)
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: IR 90-8 (106) 420
PROJ. NAME: PARK CITY WEST - E. SEC.
LENGTH: 6.6 MILES
COUNTY: STILLWATER
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,206,397.90
CONTRACTOR: NORTHERN IMPROVEMENT Co.
FROM (town): FARGO, NORTH DAKOTA
AWARD DATE: APRIL 30 1985
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: NO WORK IS BEING DONE ON THIS PROJECT. THE CONTRACTOR HAS NOT YET REQUESTED A PRECONSTRUCTION MEETING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-85

PROJECT NO.: IR 90-8(98)456 CONTRACT AMOUNT: $ 1,492,458.73

PROJ. NAME: PINEHILLS INTERCHANGE S.E. CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.

LENGTH: 5.8 MILES FROM (town): BILLINGS

COUNTY: YELLOWSTONE AWARD DATE: 4-3-85

CONTRACT TIME: 75 W.D. DATE WORK STARTED: 4-11-85

ORDER TO PROCEED DATE: 4-29-85 PROBABLE COMPLETION DATE: 6-21-85

% COMPLETE: 26% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 29 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 12 NO. HOURS PER SHIFT: 10 TO 8

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 8 ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MT

GENERAL: WORK CONSISTED OF CRUSHING & STOCKPILING O.G.F.C., PLMIX SURF GR "B", & TOP SURF TYPE A GR 2, & GUARD RAIL WORK.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: SURFACING ITEMS ARE 38% COMPLETE, GUARD RAIL WORK - 32% COMPLETE, & THE REMAINING ITEMS ARE 0% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

130

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: IR90-9(63)503
PROJ. NAME: QUINDORE INTCHGE S.E.
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 11-16-84
% COMPLETE: 49
% TIME USED: 43
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 6-21-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 638-4497
ADDRESS: P.O. BOX 399
CROW AGENCY

GENERAL: THE CONTRACTOR ONLY WORKED ON THE GUARD RAIL PORTION OF THE PROJECT DURING THIS REPORT PERIOD. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC ITEMS 53%, EXC ITEMS 4%, SURFACING ITEMS 50%, GUARD RAIL 63%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

131

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-1-85

PROJECT NO.: IR 90-9(64) 526
PROJ. NAME: Lodge Grass-North
LENGTH: 0.0 Miles
COUNTY: Big Horn
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 35
% TIME USED: 55
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $664,073.15
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, MT
AWARD DATE: 3-12-85
DATE WORK STARTED: 4-15-85
PROBABLE COMPLETION DATE: 7-9-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 639-2206
ADDRESS: Dept. of Hwys.
Lodge Grass, MT

GENERAL: Work consisted of removing Exc.-Unclass, erecting Ret Wall-Retained Earth & -Special Backfill. Items & percentages complete are as follows; Exc.-Unclass = 80%, Ret. Wall = 9%, Special Backfill = 6%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-3-85

PROJECT NO.: ID90-9(36)531U2
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 60%
% TIME USED: 55%
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR. INC.
FROM (town): REDMOND, WASHINGTON
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 19

TELEPHONE: 639-2429
ADDRESS: P.O. Box 642
LODGEGRASS, MT
59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF SEEDING, DRAINAGE, FINISHING, SURFACING, & STRUCTURES. FOAMIX OPERATIONS RESUMED ON 5-21-85. THE LAST BRIDGE DECK WAS POURED DURING MAY. ITEMS AND PERCENTS COMPLETE ARE AS FOLLOWS: MISC. 84%; GRADING 95%; SEEDING 79%; DRAINAGE 95%; SURFACING 15%; STRUCTURES 93%. ENGINEERING PERSONNEL ARE RUNNING G. FOR ASPHALT PAVING & MISCELLANEOUS STAKING. ALSO INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U-2

PROJ. NAME: Wyola South & Wyola Conn.

LENGTH: 5.8 Miles

COUNTY: Big Horn

CONTRACT TIME: 220 WD

ORDER TO PROCEED DATE: 8-29-83

% COMPLETE: 62%

% TIME USED: 75%

NO. MEN EMPLOYED: 76

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,895.95

CONTRACTOR: Hilde Construction Company., Inc.

FROM (town): Great Falls, Montana

AWARD DATE: 8-26-83

DATE WORK STARTED: 4-9-84

PROBABLE COMPLETION DATE: 8-15-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak

NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 343-2501

ADDRESS: Box 366
Wyola, Montana, 59089

GENERAL: Work in progress consists of Hilde Construction Company, finishing the Sand Sub-Base and placing topsoil from sta. 634 to 780, and placing Foam Mix Mat'l. on the East Bound Lane from sta. 780 to 940.

Martinez Construction is placing cattleguards in the Wyola Interchange.

A 12 person engineering crew is assigned to inspection and layout work. 1 person is assigned to office duties.

Grading Items are 97% complete, Drainage Items are 98% complete, Structures are 100% complete, and Foam Mix is 25% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 72%
% TIME USED: 75%
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,261,180.56
CONTRACTOR: Hilde Construction Company., Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: XIX 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 343-2501
ADDRESS: Box 366
Wyola, Montana, 59089

GENERAL: Work in progress consists of Hilde Construction Company., Inc., placing Foam Mix Mat'l. on the East Bound Lane from sta. 940 to 1214.

Martinez Construction is installing cattleguards at the Aberdeen Interchange Area and placing concrete slope protection at the Aberdeen Interchange Area.

A 12 person engineering crew is assigned to inspection and layout work. 1 person is assigned to office duties.

Grading Items are 99% complete, Drainage Items are 99% complete, Structures are 100% complete, and Foam Mix is 35% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: RTE 4-1(7)0
PROJ. NAME: WYO. LINE - NORTH Rd.
LENGTH: 26.2 MILES
COUNTY: CARBON
CONTRACT TIME: BY SEPT. 1, 1985
ORDER TO PROCEED DATE: 4-4-85
% COMPLETE: 0
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 518,630.00
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: NO WORK IS BEING DONE ON THIS PROJECT BY THE CONTRACTOR DURING THIS REPORTING PERIOD. THE CONTRACTOR PLANS ON MOVING HIS SCREENING PLANT IN THE FIRST WEEK OF JUNE.

A TWO MAN ENGINEERING CREW HAS MARKED OUT THE LOW SPOTS THAT NEED PLANT MIX LEVELING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: F-RTF HES 28-2(11)82
PROJ. NAME: BOYD - SOUTH
LENGTH: 8.16 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 91
% TIME USED: 59
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $1,691,073.57
CONTRACTOR: REHBEIN EXCAVATION INC
FROM (town): LINO LAKES, MINN.
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-30-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: NO WORK WAS DONE ON THIS PROJECT DURING THIS REPORTING PERIOD. SEAL AND COVER IS THE ONLY WORK LEFT TO COMPLETE THIS PROJECT. THE SUB-CONTRACTOR, BALTRUSCH CONST. CO. PLANS ON CHIPPING & SEALING THE FIRST WEEK OF JUNE, WEATHER PERMITTING.

ALL ITEMS EXCEPT CHIP SEALING, STRIPING AND TRAFFIC CONTROL ARE 100 % COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: F-FLH-BRF 37-1(3)04-1
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 + 5 = 165
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 90
% TIME USED: 66
NO. MEN EMPLOYED: 42
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 6-28-85
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: ~~HERBERT~~ A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 638-4497
ADDRESS: P.O. BOX 399
CROW AGENCY

GENERAL: WORK IN PROGRESS DURING THIS REPORT PERIOD INCLUDES HAULING & PLACING 1½" CBC, PAVING PMB & PMS, SEEDING, INSTALLING CUT-OFF WALLS & SLOPE PROTECTORS AND PLACING RIPRAP IN DITCHES AROUND CULVERT ENDS.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 98%, REMOVAL ITEMS 80%, EXC. ITEMS 100%, CULVERT ITEMS 84%, SURFACING ITEMS 86%, STRIPING ITEMS 16%, FENCING ITEMS 34% & SEEDING ITEMS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: F53-2(2)40
PROJ. NAME: Lavina - South
LENGTH: 6.1 Miles
COUNTY: Golden Valley
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,206,397.90
CONTRACTOR: Century Construction, Inc.
FROM (town): Lewistown
AWARD DATE: 04-29-85
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 538-8791
ADDRESS: Box 491
Lewistown, MT. 59457

GENERAL: Preconstruction Conference was held in the Billings District Office on May 22, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: RTF 61-1(2)7, FTF 61-2(1)22, RTS RAA-1(1)0

CONTRACT AMOUNT: $ 369,002.00

PROJ. NAME: Seal & Cover

CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 29.8 Miles

FROM (town): Plains

COUNTY: Musselshell, Petroleum & Fergus

AWARD DATE: 04-03-85

CONTRACT TIME: Comp. 9-1-85

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: 04-22-85

PROBABLE COMPLETION DATE: _____

% COMPLETE: _____

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 0-3

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Most of the cover material has been produced. work is scheduled to begin approx. the middle of June.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: RTF 61-3(4)50 RTF 61-4(3)108

PROJ. NAME: Grassrange & Zortman

LENGTH: 26.6 Miles

COUNTY: Fergus & Phillips

CONTRACT TIME: Comp. 4-1-85

ORDER TO PROCEED DATE: _____

% COMPLETE: _____

% TIME USED: _____

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 329,326.00

CONTRACTOR: Riverside Contracting, Inc.

FROM (town): Plains

AWARD DATE: April 3, 1985

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 535-8731

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Cover Material is being produced. work is scheduled for June. No Engineer personnel has been assigned to preform work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31

PROJECT NO.: M 1002 (2)
PROJ. NAME: Kimrock Road
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 5-28-85

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: Barry O'Leary Inc.
FROM (town): Billings Mont.
AWARD DATE: November 7, 1983
DATE WORK STARTED: March 14, 1985
PROBABLE COMPLETION DATE: 5-28-85
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A.
PROJECT MANAGER: G.M. Loran
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 248-3827
ADDRESS: 424 Morey
Billings, MT. 59104

GENERAL: The sub-contractor, Mark Rite Lines removed and restriped Virginia Lane to complete the striping. All items on this project are now 100% complete, which makes this project completed.

The final estimate should be in the Billings Dist. office by June 30, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-85

PROJECT NO.: M1004(8) & HES 4141(16)
PROJ. NAME: GRAND AVE.; 6TH ST W. & VARIOUS LOCATIONS - BLGS.
LENGTH: 0.00 MI
COUNTY: YELLOWSTONE
CONTRACT TIME: BY APRIL 1, 1985
ORDER TO PROCEED DATE: 10-11-84
% COMPLETE: 100%
% TIME USED: ~
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 4-22-85

CONTRACT AMOUNT: $ 71,063.00
CONTRACTOR: MIDLAND ELECTRIC CO, INC.
FROM (town): BILLINGS
AWARD DATE: 9-28-84
DATE WORK STARTED: 10-29-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-29-85
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHLIMMER
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE FINAL QUANTITIES WERE SUBMITTED TO THE DISTRICT OFFICE ON MAY 17, 1985, & THE HELENA OFFICE ON MAY 21, 1985. THIS WILL BE THE FINAL REPORT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-85

PROJECT NO.: HES 100A(7)
PROJ. NAME: GRAND AVE. & 13TH ST W.
LENGTH: 0.00 MI
COUNTY: YELLOWSTONE
CONTRACT TIME: BY JUNE 26, 1985
ORDER TO PROCEED DATE: 2-5-85
% COMPLETE: 45%
% TIME USED: ~
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 189,291.80
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS
AWARD DATE: 1-3-85
DATE WORK STARTED: 4-16-85
PROBABLE COMPLETION DATE: 6-26-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF PLACEMENT OF CONCRETE CURB-GUTTER, CONCRETE SIDEWALK, ELECTRICAL WORK, DRAINAGE WORK, SIGNING, & MISC. ITEMS.
ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS.
CONCRETE WORK - 97% COMPLETE, ELECTRICAL WORK - 75% COMPLETE, DRAINAGE WORK 55% COMPLETE, SIGNING & STRIPING - 1% COMPLETE, SURFACING WORK - 0% COMPLETE, & MISC WORK - 50% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-85

PROJECT NO.: SMP 5699-85
PROJ. NAME: STATE PROJECT MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, BIG HORN YELLOWSTONE, WHEATLAND
CONTRACT TIME: 93 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 61%
% TIME USED: 18%
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 336,792.00
CONTRACTOR: EMPIRE SAND & GRAVEL Co, INC.
FROM (town): BILLINGS
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 6-7-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 7 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF CRUSHING, HAULING, & STOCKPILING 1/2 IN. GR. 4A IN YELLOWSTONE, ROSEBUD, & WHEATLAND COUNTIES.
ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS:

BIG HORN COUNTY - 100% COMPLETE
YELLOWSTONE COUNTY - 58% COMPLETE
ROSEBUD COUNTY - 90% COMPLETE
WHEATLAND COUNTY - 55% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

145

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: RS 381-1(3)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Goulding Creek DATE WORK STARTED: _____

LENGTH: 4.8 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DaVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: _____

Survey for Utilities R/W.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 29, 1985

PROJECT NO.: F53-1(6)6 & F53-2(3)34 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: Billings-Broadview Broadview-Livina DATE WORK STARTED: 1-10-84

LENGTH: 28.4 & 6.2 Mi ESTIMATED COMPLETION DATE: 8-2-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: David P. Schuman TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 66

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: RS 302-1(1)0 U-2 DATE SURVEY AUTHORIZED: 1-27-80

PROJ. NAME: RIMROCK ROAD- MOLT DATE WORK STARTED: 4-25-85

LENGTH: APPROX. 2.5 MILES ESTIMATED COMPLETION DATE: 6-15-85

DATE SUBMITTED TO DISTRICT: MAY 29, 1985

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: F63-2(2)19 DATE SURVEY AUTHORIZED:

PROJ. NAME: Judith Gap-Moore DATE WORK STARTED: 12-03-84

LENGTH: 10 Miles ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: 05-06-85

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-~~5781~~ 8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 31, 1985

PROJECT NO.: RS 551-1(1)0 DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser-North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-29-85

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: Duck Creek Br. DATE WORK STARTED: 10-31-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Robert Charlton TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: — % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: RS-236-1(7)0 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: Hilger-Winifred DATE WORK STARTED: 2/8/85

LENGTH: 24.12 Miles ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will begin when crew becomes available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 30, 1985

PROJECT NO.: RS 297-1(1)24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (I000)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
FH 61-1(5)	Flathead County	9.655	Grading and aggregate surfacing	---	.4% ---	Hilde Construction Co. Inc. $ 4,033,405.45